

BASIN ELECTRIC POWER COOPERATIVE
Project: Rhame to Belfield T-line Contract
Contractor: TESSCO

Weekly Progress Report



Progress for the week ending : 07/25/2009

Manpower = 40


- Note:
- Completion the past week
 - Completion to date
 - Condemnation proceedings
 - X - indicates a foundation location

Str. #1 @ Rhame and Str #524 @ Belfield

	Weekly total	Weekly %	Cumulative total	Cumulative %
R/W Prep	8	1.5	406	77.5
Foundation Instl (55)	8	14.5	48	87.3
Structure hauling	34	6.5	163	31.1
Structure assembly	50	9.5	130	24.8
Structure erection	25	4.8	25	4.8
Conductor/OPGW installation		0.0		0.0
R/W cleanup		0.0		0.0
R/W restoration		0.0		0.0



Rhame Substation Construction



- Fencing Completed
- Control Building Completed
- Ground Grid Completed
- CB Equipment Completed
- Yard surfacing Completed
- Fencing Scheduled
- Control Building Scheduled
- Ground Grid Scheduled
- CB Equipment Scheduled
- Yard surfacing Scheduled
- Drilled Piers Completed
- Structure Erection Completed
- Yard Equipment Completed
- Cable Installation Completed
- Drilled Piers Scheduled
- Structure Erection Scheduled
- Yard Equipment Scheduled
- Cable Installation Scheduled
- Formed Concrete Completed
- Trench & Conduit Completed
- Buswork Completed
- Suprv & Comm Completed
- Formed Concrete Scheduled
- Trench & Conduit Scheduled
- Buswork Scheduled
- Suprv & Comm Scheduled