



**BASIN ELECTRIC POWER COOPERATIVE**  
**Project: Rhame to Belfield T-line Contract**  
**Contractor: TESSCO**



**Weekly Progress Report**

Progress for the week ending : 09/19/2009

Manpower = 45

	Weekly total	Weekly %	Cumulative total	Cumulative %
R/W Prep	1	0.2	489	93.3
Foundation Inst'l. (55)	0	0.0	55	100.0
Structure hauling	44	8.4	379	72.3
Structure assembly	17	3.2	308	58.8
Structure erection	38	7.3	247	47.1
Conductor/OPGW installation	29	5.5	138	26.3
R/W cleanup	0	0.0		0.0
R/W restoration	0	0.0		0.0

Note:  
 Completion the past week  
 Completion to date  
 X - indicates a foundation location  
 Str.#1 @ Rhame and Str #524 @ Belfield









# Rhame Substation Construction

