

**PENTZIEN, INC
DAKOTA GASIFICATION COMPANY
DAILY PROGRESS REPORT**

PROJECT	LAKE SAKAKAWEA CROSSING	DATE	10-01-07
DAY NUMBER	84	DAYS TO COMPLETION	31
WEATHER	Sunny Breezy	TEMPERATURE	70

<u>PROJECT PHASE</u>	<u>EST DAYS</u>	<u>ACT DAYS</u>	<u>% COMP</u>	<u>PER-CENT COMPLETE</u>				
				0	25	50	75	100
Perform Pre-Construction Survey	5	6	100	████████████████████				
Mobilize Equipment & Personnel	22	29	100	████████████████████				
Establish Field Office	6	6	100	████████████████████				
Prepare Worksite & Initial Setup	15	20	100	████████████████████				
Unload Pipe on-site	6	9	100	████████████████████				
Concrete Coat Pipe	26	20	100	████████████████████				
Excavate Flotation	6	4	100	████████████████████				
Set up Barges	6	9	100	████████████████████				
Excavate Manne Trench	25	21	100	████████████████████				
String Pipe	4	21	100	████████████████████				
Welder Qualification	2	2	100	████████████████████				
Weld & Pre-test Pipe Sections	25	21	100	████████████████████				
Weld Pull Head, Rig Pull Machine	1	3	100	████████████████████				
Pull Pipe	4	14	100	████████████████████				
Remove Buoys	2	4	100	████████████████████				
Excavate Land Trench	3	3	100	████████████████████				
Backfill Manne Trench	13	6	99	████████████████████				
Lay out, Test, Dewater and Dry Pipeline	15	6	100	████████████████████				
Tie-in Both Sides	2			----- ----- ----- -----				
Take up & haul Existing Pipeline	17			----- ----- ----- -----				
Restore North & South Banks	4			----- ----- ----- -----				
Demobilize Equipment & Personnel	30	9	20	██████ ----- ----- -----				

NOTES Placed on Standby due to owners' direction Stage 1813 5

BY _____
PENTZIEN, INC

BY _____
DAKOTA GASIFICATION COMPANY

**PENTZIEN, INC
DAKOTA GASIFICATION COMPANY
DAILY PROGRESS REPORT**

PROJECT	<u>LAKE SAKAKAWEA CROSSING</u>	DATE	<u>10-02-07</u>
DAY NUMBER	<u>85</u>	DAYS TO COMPLETION	<u>30</u>
WEATHER	<u>Sunny Windy</u>	TEMPERATURE	<u>70</u>

PROJECT PHASE	EST DAYS	ACT DAYS	% COMP	PER-CENT COMPLETE				
				0	25	50	75	100
Perform Pre-Construction Survey	5	6	100	████████████████████				
Mobilize Equipment & Personnel	22	29	100	████████████████████				
Establish Field Office	6	6	100	████████████████████				
Prepare Worksite & Initial Setup	15	20	100	████████████████████				
Unload Pipe on-site	6	9	100	████████████████████				
Concrete Coat Pipe	26	20	100	████████████████████				
Excavate Flotation	6	4	100	████████████████████				
Set up Barges	6	9	100	████████████████████				
Excavate Marine Trench	25	21	100	████████████████████				
String Pipe	4	21	100	████████████████████				
Welder Qualificaton	2	2	100	████████████████████				
Weld & Pre-test Pipe Sections	25	21	100	████████████████████				
Weld Pull Head Rig Pull Machine	1	3	100	████████████████████				
Pull Pipe	4	14	100	████████████████████				
Remove Buoys	2	4	100	████████████████████				
Excavate Land Trench	3	3	100	████████████████████				
Backfill Marine Trench	13	7	99	████████████████████				
Lay out, Test, Dewater and Dry Pipeline	15	6	100	████████████████████				
Tie-in Both Sides	2			----- ----- -----				
Take up & haul Existing Pipeline	17			----- ----- -----				
Restore North & South Banks	4			----- ----- -----				
Demobilize Equipment & Personnel	30	9	20	██████ ----- -----				

NOTES Placed on Standby due to owners' direction Used 3000 to backfill marine trench in area where insufficient cover was indicated Stage 1813 3

BY _____
PENTZIEN INC

BY _____
DAKOTA GASIFICATION COMPANY

PENTZIEN, INC.
DAKOTA GASIFICATION COMPANY
DAILY PROGRESS REPORT

PROJECT	LAKE SAKAKAWEA CROSSING	DATE	10-03-07
DAY NUMBER	86	DAYS TO COMPLETION	29
WEATHER	Sunny Windy	TEMPERATURE	70

<u>PROJECT PHASE</u>	<u>EST DAYS</u>	<u>ACT DAYS</u>	<u>% COMP</u>	<u>PER-CENT COMPLETE</u>				
				0	25	50	75	100
Perform Pre-Construction Survey	5	6	100	████████████████████				
Mobilize Equipment & Personnel	22	29	100	████████████████████				
Establish Field Office	6	6	100	████████████████████				
Prepare Worksite & Initial Setup	15	20	100	████████████████████				
Unload Pipe on-site	6	9	100	████████████████████				
Concrete Coat Pipe	26	20	100	████████████████████				
Excavate Flotation	6	4	100	████████████████████				
Set up Barges	6	9	100	████████████████████				
Excavate Manne Trench	25	21	100	████████████████████				
String Pipe	4	21	100	████████████████████				
Welder Qualification	2	2	100	████████████████████				
Weld & Pre-test Pipe Sections	25	21	100	████████████████████				
Weld Pull Head, Rig Pull Machine	1	3	100	████████████████████				
Pull Pipe	4	14	100	████████████████████				
Remove Buoys	2	4	100	████████████████████				
Excavate Land Trench	3	3	100	████████████████████				
Backfill Manne Trench	13	7	99	██████████████████				
Lay out, Test, Dewater and Dry Pipeline	15	6	100	████████████████████				
Tie-in Both Sides	2			▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬				
Take up & haul Existing Pipeline	17			▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬				
Restore North & South Banks	4			▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬				
Demobilize Equipment & Personnel	30	9	20	██████▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬				

NOTES Placed on Standby due to owners' direction Stage 1813 5

BY _____
PENTZIEN, INC

BY _____
DAKOTA GASIFICATION COMPANY

DAKOTA GASIFICATION COMPANY DAILY PROGRESS REPORT

PROJECT	LAKE SAKAKAWEA CROSSING	DATE	10-04-07
DAY NUMBER	87	DAYS TO COMPLETION	28
WEATHER	Sunny	TEMPERATURE	71

PROJECT PHASE	EST DAYS	ACT DAYS	% COMP	PER-CENT COMPLETE				
				0	25	50	75	100
Perform Pre-Construction Survey	5	6	100	████████████████████				
Mobilize Equipment & Personnel	22	29	100	████████████████████				
Establish Field Office	6	6	100	████████████████████				
Prepare Worksite & Initial Setup	15	20	100	████████████████████				
Unload Pipe on-site	6	9	100	████████████████████				
Concrete Coat Pipe	26	20	100	████████████████████				
Excavate Flotation	6	4	100	████████████████████				
Set up Barges	6	9	100	████████████████████				
Excavate Manne Trench	25	21	100	████████████████████				
String Pipe	4	21	100	████████████████████				
Welder Qualification	2	2	100	████████████████████				
Weld & Pre-test Pipe Sections	25	21	100	████████████████████				
Weld Pull Head, Rig Pull Machine	1	3	100	████████████████████				
Pull Pipe	4	14	100	████████████████████				
Remove Buoys	2	4	100	████████████████████				
Excavate Land Trench	3	3	100	████████████████████				
Backfill Marine Trench	13	7	99	████████████████████				
Lay out, Test, Dewater and Dry Pipeline	15	6	100	████████████████████				
Tie-in Both Sides	2			----- ----- ----- -----				
Take up & haul Existing Pipeline	17			----- ----- ----- -----				
Restore North & South Banks	4			----- ----- ----- -----				
Demobilize Equipment & Personnel	30	10	21	----- ----- ----- -----				

NOTES Placed on Standby due to owners' direction Stage 1813 4

BY _____
PENTZIEN, INC

BY _____
DAKOTA GASIFICATION COMPANY

**DAKOTA GASIFICATION COMPANY
DAILY PROGRESS REPORT**

PROJECT	<u>LAKE SAKAKAWEA CROSSING</u>	DATE	<u>10-05-07</u>
DAY NUMBER	<u>88</u>	DAYS TO COMPLETION	<u>27</u>
WEATHER	<u>Rain all day</u>	TEMPERATURE	<u>44</u>

PROJECT PHASE	EST DAYS	ACT DAYS	% COMP	PER-CENT COMPLETE				
				0	25	50	75	100
Perform Pre-Construction Survey	5	6	100	████████████████████				
Mobilize Equipment & Personnel	22	29	100	████████████████████				
Establish Field Office	6	6	100	████████████████████				
Prepare Worksite & Initial Setup	15	20	100	████████████████████				
Unload Pipe on-site	6	9	100	████████████████████				
Concrete Coat Pipe	26	20	100	████████████████████				
Excavate Flotation	6	4	100	████████████████████				
Set up Barges	6	9	100	████████████████████				
Excavate Manne Trench	25	21	100	████████████████████				
String Pipe	4	21	100	████████████████████				
Welder Qualification	2	2	100	████████████████████				
Weld & Pre-test Pipe Sections	25	21	100	████████████████████				
Weld Pull Head Rig Pull Machine	1	3	100	████████████████████				
Pull Pipe	4	14	100	████████████████████				
Remove Buoys	2	4	100	████████████████████				
Excavate Land Trench	3	3	100	████████████████████				
Backfill Manne Trench	13	7	99	████████████████████				
Lay out, Test, Dewater and Dry Pipeline	15	6	100	████████████████████				
Tie-in Both Sides	2			██				
Take up & haul Existing Pipeline	17			██				
Restore North & South Banks	4			██				
Demobilize Equipment & Personnel	30	10	21	██				

NOTES Placed on Standby due to owners' direction Stage 1813 4

BY _____
PENTZIEN INC

BY _____
DAKOTA GASIFICATION COMPANY

**DAKOTA GASIFICATION COMPANY
DAILY PROGRESS REPORT**

PROJECT	<u>LAKE SAKAKAWEA CROSSING</u>	DATE	<u>10-07-07</u>
DAY NUMBER	<u>90</u>	DAYS TO COMPLETION	<u>25</u>
WEATHER	<u>cldy</u>	TEMPERATURE	<u>58</u>

PROJECT PHASE	EST DAYS	ACT DAYS	% COMP	PER-CENT COMPLETE				
				0	25	50	75	100
Perform Pre-Construction Survey	5	6	100	████████████████████				
Mobilize Equipment & Personnel	22	29	100	████████████████████				
Establish Field Office	6	6	100	████████████████████				
Prepare Worksite & Initial Setup	15	20	100	████████████████████				
Unload Pipe on-site	6	9	100	████████████████████				
Concrete Coat Pipe	26	20	100	████████████████████				
Excavate Flotation	6	4	100	████████████████████				
Set up Barges	6	9	100	████████████████████				
Excavate Marine Trench	25	21	100	████████████████████				
String Pipe	4	21	100	████████████████████				
Welder Qualification	2	2	100	████████████████████				
Weld & Pre-test Pipe Sections	25	21	100	████████████████████				
Weld Pull Head, Rig Pull Machine	1	3	100	████████████████████				
Pull Pipe	4	14	100	████████████████████				
Remove Buoys	2	4	100	████████████████████				
Excavate Land Trench	3	3	100	████████████████████				
Backfill Marine Trench	13	7	99	████████████████████				
Lay out, Test, Dewater and Dry Pipeline	15	6	100	████████████████████				
Tie-in Both Sides	2			▬	▬	▬	▬	▬
Take up & haul Existing Pipeline	17			▬	▬	▬	▬	▬
Restore North & South Banks	4			▬	▬	▬	▬	▬
Demobilize Equipment & Personnel	30	10	21	████	▬	▬	▬	▬

NOTES Placed on Standby due to owners' direction Stage 1813 5

BY _____
PENTZIEN INC

BY _____
DAKOTA GASIFICATION COMPANY