



## DAKOTA GASIFICATION COMPANY DAILY PROGRESS REPORT

PROJECT	LAKE SAKAKAWEA CROSSING	DATE	10-09 -07
DAY NUMBER	92	DAYS TO COMPLETION	23
WEATHER	Cool cldy	TEMPERATURE	57

PROJECT PHASE	EST DAYS	ACT DAYS	% COMP	PER-CENT COMPLETE				
				0	25	50	75	100
Perform Pre-Construction Survey	5	6	100	████████████████████				
Mobilize Equipment & Personnel	22	29	100	████████████████████				
Establish Field Office	6	6	100	████████████████████				
Prepare Worksite & Initial Setup	15	20	100	████████████████████				
Unload Pipe on-site	6	9	100	████████████████████				
Concrete Coat Pipe	26	20	100	████████████████████				
Excavate Flotation	6	4	100	████████████████████				
Set up Barges	6	9	100	████████████████████				
Excavate Marine Trench	25	21	100	████████████████████				
String Pipe	4	21	100	████████████████████				
Welder Qualification	2	2	100	████████████████████				
Weld & Pre-test Pipe Sections	25	21	100	████████████████████				
Weld Pull Head, Rig Pull Machine	1	3	100	████████████████████				
Pull Pipe	4	14	100	████████████████████				
Remove Buoys	2	4	100	████████████████████				
Excavate Land Trench	3	3	100	████████████████████				
Backfill Marine Trench	13	7	99	██████████████████				
Lay out, Test, Dewater and Dry Pipe line	15	6	100	▢▢▢▢▢▢▢▢▢▢▢▢▢▢▢▢				
Tie-in Both Sides	2			▢▢▢▢▢▢▢▢▢▢▢▢▢▢▢▢				
Take up & haul Existing Pipeline	17			▢▢▢▢▢▢▢▢▢▢▢▢▢▢▢▢				
Restore North & South Banks	4			▢▢▢▢▢▢▢▢▢▢▢▢▢▢▢▢				
Demobilize Equipment & Personnel	30	10	21	██████▢▢▢▢▢▢▢▢▢▢▢▢▢▢▢▢				

NOTES Placed on Standby due to owners' direction Stage 1813 5

BY \_\_\_\_\_  
PENTZIEN, INC.

BY \_\_\_\_\_  
DAKOTA GASIFICATION COMPANY

## DAKOTA GASIFICATION COMPANY DAILY PROGRESS REPORT

PROJECT	LAKE SAKAKAWEA CROSSING	DATE	10-10 -07
DAY NUMBER	93	DAYS TO COMPLETION	22
WEATHER	Cldy-cool-windy	TEMPERATURE	50

<u>PROJECT PHASE</u>	<u>EST DAYS</u>	<u>ACT DAYS</u>	<u>% COMP</u>	<u>PER-CENT COMPLETE</u>				
				0	25	50	75	100
Perform Pre-Construction Survey	5	6	100	████████████████████				
Mobilize Equipment & Personnel	22	29	100	████████████████████				
Establish Field Office	6	6	100	████████████████████				
Prepare Worksite & Initial Setup	15	20	100	████████████████████				
Unload Pipe on-site	6	9	100	████████████████████				
Concrete Coat Pipe	26	20	100	████████████████████				
Excavate Flotation	6	4	100	████████████████████				
Set up Barges	6	9	100	████████████████████				
Excavate Manne Trench	25	21	100	████████████████████				
String Pipe	4	21	100	████████████████████				
Welder Qualification	2	2	100	████████████████████				
Weld & Pre-test Pipe Sections	25	21	100	████████████████████				
Weld Pull Head, Rig Pull Machine	1	3	100	████████████████████				
Pull Pipe	4	14	100	████████████████████				
Remove Buoys	2	4	100	████████████████████				
Excavate Land Trench	3	3	100	████████████████████				
Backfill Marine Trench	13	7	99	██████████████████				
Lay out, Test, Dewater and Dry Pipeline	15	6	100	████████████████████				
Tie-in Both Sides	2			▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬				
Take up & haul Existing Pipeline	17			▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬				
Restore North & South Banks	4			▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬				
Demobilize Equipment & Personnel	30	10	21	██████████▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬▬				

NOTES Placed on Standby due to owners' direction Stage 1813 7

BY \_\_\_\_\_  
PENTZIEN, INC

BY \_\_\_\_\_  
DAKOTA GASIFICATION COMPANY





H

**DAKOTA GASIFICATION COMPANY  
DAILY PROGRESS REPORT**

PROJECT	<u>LAKE SAKAKAWEA CROSSING</u>	DATE	<u>10-13-07</u>
DAY NUMBER	<u>96</u>	DAYS TO COMPLETION	<u>19</u>
WEATHER	<u>Cldy- am sunny pm</u>	TEMPERATURE	<u>65</u>

PROJECT PHASE	EST DAYS	ACT DAYS	% COMP	PER-CENT COMPLETE				
				0	25	50	75	100
Perform Pre-Construction Survey	5	6	100	████████████████████				
Mobilize Equipment & Personnel	22	29	100	████████████████████				
Establish Field Office	6	6	100	████████████████████				
Prepare Worksite & Initial Setup	15	20	100	████████████████████				
Unload Pipe on-site	6	9	100	████████████████████				
Concrete Coat Pipe	26	20	100	████████████████████				
Excavate Flotation	6	4	100	████████████████████				
Set up Barges	6	9	100	████████████████████				
Excavate Marine Trench	25	21	100	████████████████████				
String Pipe	4	21	100	████████████████████				
Welder Qualification	2	2	100	████████████████████				
Weld & Pre-test Pipe Sections	25	21	100	████████████████████				
Weld Pull Head, Rig Pull Machine	1	3	100	████████████████████				
Pull Pipe	4	14	100	████████████████████				
Remove Buoys	2	4	100	████████████████████				
Excavate Land Trench	3	3	100	████████████████████				
Backfill Marine Trench	13	7	99	████████████████████				
Lay out Test, Dewater and Dry Pipeline	15	6	100	████████████████████				
Tie-in Both Sides	2	1	100	████████████████████				
Take up & haul Existing Pipeline	17			_ _ _ _ _ _ _ _ _ _ _ _ _ _ _ _				
Restore North & South Banks	4			_ _ _ _ _ _ _ _ _ _ _ _ _ _ _ _				
Demobilize Equipment & Personnel	30	10	21	████████ _ _ _ _ _ _ _ _ _ _ _ _ _ _ _ _				

NOTES 3000 backfilling on south side 322 backhoe stripping old line on south side Backfilling crossover ditch north side Replaced one welder helper & hired two laborer on 10-12-07 Lake stage 180<sup>13</sup> 4

BY \_\_\_\_\_  
PENTZIEN, INC

BY \_\_\_\_\_  
DAKOTA GASIFICATION COMPANY

**DAKOTA GASIFICATION COMPANY  
DAILY PROGRESS REPORT**

PROJECT	<u>LAKE SAKAKAWEA CROSSING</u>	DATE	<u>10-14-07</u>
DAY NUMBER	<u>97</u>	DAYS TO COMPLETION	<u>18</u>
WEATHER	<u>Fog then sunny</u>	TEMPERATURE	<u>60</u>

PROJECT PHASE	EST DAYS	ACT DAYS	% COMP	PER-CENT COMPLETE					
				0	25	50	75	100	
Perform Pre-Construction Survey	5	6	100	████████████████████					
Mobilize Equipment & Personnel	22	29	100	████████████████████					
Establish Field Office	6	6	100	████████████████████					
Prepare Worksite & Initial Setup	15	20	100	████████████████████					
Unload Pipe on-site	6	9	100	████████████████████					
Concrete Coat Pipe	26	20	100	████████████████████					
Excavate Flotation	6	4	100	████████████████████					
Set up Barges	6	9	100	████████████████████					
Excavate Marine Trench	25	21	100	████████████████████					
String Pipe	4	21	100	████████████████████					
Welder Qualification	2	2	100	████████████████████					
Weld & Pre-test Pipe Sections	25	21	100	████████████████████					
Weld Pull Head, Rig Pull Machine	1	3	100	████████████████████					
Pull Pipe	4	14	100	████████████████████					
Remove Buoys	2	4	100	████████████████████					
Excavate Land Trench	3	3	100	████████████████████					
Backfill Marine Trench	13	7	100	████████████████████					
Lay out, Test, Dewater and Dry Pipeline	15	6	100	████████████████████					
Tie-in Both Sides	2	1	100	████████████████████					
Take up & haul Existing Pipeline	17	1	3	██	██	██	██	██	██
Restore North & South Banks	4	1	15	██	██	██	██	██	██
Demobilize Equipment & Personnel	30	10	23	██	██	██	██	██	██

NOTES 3000 completed manne trench backfill on south side & began stripping old line on the north side 322 backhoe backfilling crossover ditch on the south side 330 backhoe stripping out the old line on the north side Lake stage 1813 5

BY \_\_\_\_\_  
PENTZIEN, INC

BY \_\_\_\_\_  
DAKOTA GASIFICATION COMPANY