

DAKOTA GASIFICATION COMPANY DAILY PROGRESS REPORT

PROJECT:	LAKE SAKAKAWEA CROSSING	DATE:	10-15-07
DAY NUMBER:	98	DAYS TO COMPLETION:	17
WEATHER:	Sunshine all day	TEMPERATURE:	58

PROJECT PHASE	EST. DAYS	ACT. DAYS	% COMP	PER-CENT COMPLETE				
				0	25	50	75	100
Perform Pre-Construction Survey	5	6	100	████████████████████				
Mobilize Equipment & Personnel	22	29	100	████████████████████				
Establish Field Office	6	6	100	████████████████████				
Prepare Worksite & Initial Setup	15	20	100	████████████████████				
Unload Pipe on-site	6	9	100	████████████████████				
Concrete Coat Pipe	28	20	100	████████████████████				
Excavate Flotation	6	4	100	████████████████████				
Set up Barges	6	9	100	████████████████████				
Excavate Marine Trench	25	21	100	████████████████████				
String Pipe	4	21	100	████████████████████				
Welder Qualification	2	2	100	████████████████████				
Weld & Pre-test Pipe Sections	25	21	100	████████████████████				
Weld Pull Head, Rig Pull Machine	1	3	100	████████████████████				
Pull Pipe	4	14	100	████████████████████				
Remove Buoys	2	4	100	████████████████████				
Excavate Land Trench	3	3	100	████████████████████				
Backfill Marine Trench	13	7	100	████████████████████				
Lay out, Test, Dewater and Dry Pipeline	15	6	100	████████████████████				
Tie-in Both Sides	2	1	100	████████████████████				
Take up & haul Existing Pipeline	17	2	5	██████████				
Restore North & South Banks	4	2	35	██████████				
Demobilize Equipment & Personnel	30	11	25	██████████				

NOTES:3000 completed stripping on old line. Removed Dakota gas buoys off old line.Ran cradle from north to south side of lake& pulled out 900 ft.to be cut up. Lake stage 1813.4

BY: _____
PENTZIEN, INC.

BY: _____
DAKOTA GASIFICATION COMPANY

DAKOTA GASIFICATION COMPANY DAILY PROGRESS REPORT

PROJECT: LAKE SAKAKAWEA CROSSING DATE: 10-16-07
 DAY NUMBER: 99 DAYS TO COMPLETION: 16
 WEATHER: Cloudy & cool TEMPERATURE: 48

PROJECT PHASE	EST. DAYS	ACT. DAYS	% COMP	PER-CENT COMPLETE				
				0	25	50	75	100
Perform Pre-Construction Survey	5	6	100	████████████████████				
Mobilize Equipment & Personnel	22	29	100	████████████████████				
Establish Field Office	6	6	100	████████████████████				
Prepare Worksite & Initial Setup	15	20	100	████████████████████				
Unload Pipe on-site	8	9	100	████████████████████				
Concrete Coat Pipe	26	20	100	████████████████████				
Excavate Flotation	6	4	100	████████████████████				
Set up Barges	6	9	100	████████████████████				
Excavate Marine Trench	25	21	100	████████████████████				
String Pipe	4	21	100	████████████████████				
Welder Qualification	2	2	100	████████████████████				
Weld & Pre-test Pipe Sections	25	21	100	████████████████████				
Weld Pull Head, Rig Pull Machine	1	3	100	████████████████████				
Pull Pipe	4	14	100	████████████████████				
Remove Buoys	2	4	100	████████████████████				
Excavate Land Trench	3	3	100	████████████████████				
Backfill Marine Trench	13	7	100	████████████████████				
Lay out, Test, Dewater and Dry Pipeline	15	6	100	████████████████████				
Tie-in Both Sides	2	1	100	████████████████████				
Take up & haul Existing Pipeline	17	4	15	████	███	███	███	███
Restore North & South Banks	4	3	40	████	███	███	███	███
Demobilize Equipment & Personnel	30	12	30	████	███	███	███	███

NOTES:3000 completed backfill on the old line. Unloaded 3000 & began tearing down the flexifloat barge. Pulled out 9 sections & made 63 cuts on old line. Loaded out one truck for Omaha & one for gas co. Lake stage 1813.4

BY: _____
 PENTZIEN, INC.

BY: _____
 DAKOTA GASIFICATION COMPANY

DAKOTA GASIFICATION COMPANY DAILY PROGRESS REPORT

PROJECT:	<u>LAKE SAKAKAWEA CROSSING</u>	DATE:	<u>10-17-07</u>
DAY NUMBER:	<u>100</u>	DAYS TO COMPLETION:	<u>15</u>
WEATHER:	<u>Cloudy and misty rain</u>	TEMPERATURE:	<u>45</u>

PROJECT PHASE	EST. DAYS	ACT. DAYS	% COMP	PER-CENT COMPLETE				
				0	25	50	75	100
Perform Pre-Construction Survey	5	6	100	████████████████████				
Mobilize Equipment & Personnel	22	29	100	████████████████████				
Establish Field Office	6	6	100	████████████████████				
Prepare Worksite & Initial Setup	15	20	100	████████████████████				
Unload Pipe on-site	6	9	100	████████████████████				
Concrete Coat Pipe	26	20	100	████████████████████				
Excavate Flotation	6	4	100	████████████████████				
Set up Barges	6	9	100	████████████████████				
Excavate Marine Trench	25	21	100	████████████████████				
String Pipe	4	21	100	████████████████████				
Welder Qualification	2	2	100	████████████████████				
Weld & Pre-test Pipe Sections	25	21	100	████████████████████				
Weld Pull Head, Rig Pull Machine	1	3	100	████████████████████				
Pull Pipe	4	14	100	████████████████████				
Remove Buoys	2	4	100	████████████████████				
Excavate Land Trench	3	3	100	████████████████████				
Backfill Marine Trench	13	7	100	████████████████████				
Lay out, Test, Dewater and Dry Pipeline	15	6	100	████████████████████				
Tie-in Both Sides	2	1	100	████████████████████				
Take up & haul Existing Pipeline	17	5	40	██████████░░░░░░░░				
Restore North & South Banks	4	4	40	██████████░░░░░░░░				
Demobilize Equipment & Personnel	30	12	33	██████████░░░░░░░░				

NOTES:3000 backfilling at water edge on north side. Flexifoat barge and the Buri Joe are out of the water. The old line is also out of the water. Welders made 65 cuts for a total of 128 to date. Lake stage 1813.4

BY: _____
PENTZIEN, INC.

BY: _____
DAKOTA GASIFICATION COMPANY

**DAKOTA GASIFICATION COMPANY
DAILY PROGRESS REPORT**

PROJECT: LAKE SAKAKAWEA CROSSING DATE: 10-16-07
 DAY NUMBER: 101 DAYS TO COMPLETION: 14
 WEATHER: Cloudy and misty rain TEMPERATURE: 46

PROJECT PHASE	EST. DAYS	ACT. DAYS	% COMP	PER-CENT COMPLETE				
				0	25	50	75	100
Perform Pre-Construction Survey	5	6	100	████████████████████				
Mobilize Equipment & Personnel	22	29	100	████████████████████				
Establish Field Office	6	6	100	████████████████████				
Prepare Worksite & Initial Setup	15	20	100	████████████████████				
Unload Pipe on-site	6	9	100	████████████████████				
Concrete Coat Pipe	26	20	100	████████████████████				
Excavate Flotation	6	4	100	████████████████████				
Set up Barges	6	9	100	████████████████████				
Excavate Marine Trench	25	21	100	████████████████████				
String Pipe	4	21	100	████████████████████				
Welder Qualification	2	2	100	████████████████████				
Weld & Pre-test Pipe Sections	25	21	100	████████████████████				
Weld Pull Head, Rig Pull Machine	1	3	100	████████████████████				
Pull Pipe	4	14	100	████████████████████				
Remove Bucys	2	4	100	████████████████████				
Excavate Land Trench	3	3	100	████████████████████				
Backfill Marine Trench	13	7	100	████████████████████				
Lay out, Test, Dewater and Dry Pipeline	15	6	100	████████████████████				
Tie-in Both Sides	2	1	100	████████████████████				
Take up & haul Existing Pipeline	17	6	45	██████████░░░░░░░░				
Restore North & South Banks	4	4	45	██████████░░░░░░░░				
Demobilize Equipment & Personnel	30	12	40	██████████░░░░░░░░				

NOTES:3000 backfilling at water edge on north side. Loaded out one truck for omaha.Hauled 3 loads of pipe to tioga-43 joints . welders made 75 cuts for a total of 203 to date Lake stage 1813.4

BY: _____
PENTZIEN, INC.

BY: _____
DAKOTA GASIFICATION COMPANY

**DAKOTA GASIFICATION COMPANY
DAILY PROGRESS REPORT**

PROJECT: LAKE SAKAKAWEA CROSSING DATE: 10-19-07
 DAY NUMBER: 102 DAYS TO COMPLETION: 13
 WEATHER: Sunshine TEMPERATURE: 60

PROJECT PHASE	EST. DAYS	ACT. DAYS	% COMP	PER-CENT COMPLETE				
				0	25	50	75	100
Perform Pre-Construction Survey	5	6	100	████████████████████				
Mobilize Equipment & Personnel	22	29	100	████████████████████				
Establish Field Office	6	6	100	████████████████████				
Prepare Worksite & Initial Setup	15	20	100	████████████████████				
Unload Pipe on-site	6	9	100	████████████████████				
Concrete Coat Pipe	26	20	100	████████████████████				
Excavate Flotation	6	4	100	████████████████████				
Set up Barges	6	9	100	████████████████████				
Excavate Marine Trench	25	21	100	████████████████████				
String Pipe	4	21	100	████████████████████				
Welder Qualification	2	2	100	████████████████████				
Weld & Pre-test Pipe Sections	25	21	100	████████████████████				
Weld Pull Head, Rig Pull Machine	1	3	100	████████████████████				
Pull Pipe	4	14	100	████████████████████				
Remove Buoys	2	4	100	████████████████████				
Excavate Land Trench	3	3	100	████████████████████				
Backfill Marine Trench	13	7	100	████████████████████				
Lay out, Test, Dewater and Dry Pipeline	15	6	100	████████████████████				
Tie-in Both Sides	2	1	100	████████████████████				
Take up & haul Existing Pipeline	17	7	60	████████████████████				
Restore North & South Banks	4	5	50	████████████████████				
Demobilize Equipment & Personnel	30	13	50	████████████████████				

NOTES:3000 backfilling at water edge on north side. Loaded out 4 loads for omaha.Hauled 6 loads of pipe to tioga-87joints for a total of 130 .Welders made 78 cuts for a total of 281 Lake stage 1813.4

BY: _____
PENTZIEN, INC.

BY: _____
DAKOTA GASIFICATION COMPANY

DAKOTA GASIFICATION COMPANY DAILY PROGRESS REPORT

PROJECT:	LAKE SAKAKAWEA CROSSING	DATE:	10-20-07
DAY NUMBER:	103	DAYS TO COMPLETION:	12
WEATHER:	Sunshine	TEMPERATURE:	61

PROJECT PHASE	EST. DAYS	ACT. DAYS	% COMP	PER-CENT COMPLETE				
				0	25	50	75	100
Perform Pre-Construction Survey	5	6	100	████████████████████				
Mobilize Equipment & Personnel	22	29	100	████████████████████				
Establish Field Office	6	6	100	████████████████████				
Prepare Worksite & Initial Setup	15	20	100	████████████████████				
Unload Pipe on-site	6	9	100	████████████████████				
Concrete Coat Pipe	26	20	100	████████████████████				
Excavate Flotation	6	4	100	████████████████████				
Set up Barges	6	9	100	████████████████████				
Excavate Marine Trench	25	21	100	████████████████████				
String Pipe	4	21	100	████████████████████				
Welder Qualification	2	2	100	████████████████████				
Weld & Pre-test Pipe Sections	25	21	100	████████████████████				
Weld Pull Head, Rig Pull Machine	1	3	100	████████████████████				
Pull Pipe	4	14	100	████████████████████				
Remove Buoys	2	4	100	████████████████████				
Excavate Land Trench	3	3	100	████████████████████				
Backfill Marine Trench	13	7	100	████████████████████				
Lay out, Test, Dewater and Dry Pipeline	15	6	100	████████████████████				
Tie-in Both Sides	2	1	100	████████████████████				
Take up & haul Existing Pipeline	17	8	95	██████████████████				
Restore North & South Banks	4	6	75	██████████████				
Demobilize Equipment & Personnel	30	14	53	██████████				

NOTES: 3000 completed backfill on north side. Loaded out 1 truck for omaha. Hauled 9 loads of pipe to tioga 131 joints for a total of 261. Welders finished for a total of 291 cuts. Laid off 4 of the welding crew & 2 operators. Lake stage 1813.6

BY: _____
PENTZIEN, INC.

BY: _____
DAKOTA GASIFICATION COMPANY

**DAKOTA GASIFICATION COMPANY
DAILY PROGRESS REPORT**

PROJECT: LAKE SAKAKAWEA CROSSING DATE: 10-21-07
 DAY NUMBER: 104 DAYS TO COMPLETION: 11
 WEATHER: Rain TEMPERATURE: 82

PROJECT PHASE	EST. DAYS	ACT. DAYS	% COMP	PER-CENT COMPLETE				
				0	25	50	75	100
Perform Pre-Construction Survey	5	6	100	████████████████████				
Mobilize Equipment & Personnel	22	29	100	████████████████████				
Establish Field Office	6	6	100	████████████████████				
Prepare Worksite & Initial Setup	15	20	100	████████████████████				
Unload Pipe on-site	8	9	100	████████████████████				
Concrete Coat Pipe	26	20	100	████████████████████				
Excavate Flotation	6	4	100	████████████████████				
Set up Barges	6	9	100	████████████████████				
Excavate Marine Trench	25	21	100	████████████████████				
String Pipe	4	21	100	████████████████████				
Welder Qualification	2	2	100	████████████████████				
Weld & Pre-test Pipe Sections	25	21	100	████████████████████				
Weld Pull Head, Rig Pull Machine	1	3	100	████████████████████				
Pull Pipe	4	14	100	████████████████████				
Remove Buoys	2	4	100	████████████████████				
Excavate Land Trench	3	3	100	████████████████████				
Backfill Marine Trench	13	7	100	████████████████████				
Lay out, Test, Dewater and Dry Pipeline	16	6	100	████████████████████				
Tie-in Both Sides	2	1	100	████████████████████				
Take up & haul Existing Pipeline	17	8	95	██████████████████				
Restore North & South Banks	4	6	75	██████████████				
Demobilize Equipment & Personnel	30	14	55	██████████				

NOTES: Sunday no work except our truck left this morning with the Burl Joe.

BY: _____
 PENTZIEN, INC.

BY: _____
 DAKOTA GASIFICATION COMPANY