

**DAKOTA GASIFICATION COMPANY
DAILY PROGRESS REPORT**

| | | | |
|-------------|--------------------------------|---------------------|-----------------|
| PROJECT: | <u>LAKE SAKAKAWEA CROSSING</u> | DATE: | <u>10-22-07</u> |
| DAY NUMBER: | <u>105</u> | DAYS TO COMPLETION: | <u>10</u> |
| WEATHER: | <u>Sunny and Windy</u> | TEMPERATURE: | <u>55</u> |

| PROJECT PHASE | EST. DAYS | ACT. DAYS | % COMP | PER-CENT COMPLETE | | | | |
|---|--------------|--------------|-----------|----------------------|----|----|----|-----|
| | | | | 0 | 25 | 50 | 75 | 100 |
| Perform Pre-Construction Survey | 5 | 6 | 100 | ████████████████████ | | | | |
| Mobilize Equipment & Personnel | 22 | 29 | 100 | ████████████████████ | | | | |
| Establish Field Office | 6 | 6 | 100 | ████████████████████ | | | | |
| Prepare Worksite & Initial Setup | 15 | 20 | 100 | ████████████████████ | | | | |
| Unload Pipe on-site | 6 | 9 | 100 | ████████████████████ | | | | |
| Concrete Coat Pipe | 26 | 20 | 100 | ████████████████████ | | | | |
| Excavate Flotation | 6 | 4 | 100 | ████████████████████ | | | | |
| Set up Barges | 6 | 9 | 100 | ████████████████████ | | | | |
| Excavate Marine Trench | 25 | 21 | 100 | ████████████████████ | | | | |
| String Pipe | 4 | 21 | 100 | ████████████████████ | | | | |
| Welder Qualification | 2 | 2 | 100 | ████████████████████ | | | | |
| Weld & Pre-test Pipe Sections | 25 | 21 | 100 | ████████████████████ | | | | |
| Weld Pull Head, Rig Pull Machine | 1 | 3 | 100 | ████████████████████ | | | | |
| Pull Pipe | 4 | 14 | 100 | ████████████████████ | | | | |
| Remove Buoys | 2 | 4 | 100 | ████████████████████ | | | | |
| Excavate Land Trench | 3 | 3 | 100 | ████████████████████ | | | | |
| Backfill Marine Trench | 13 | 7 | 100 | ████████████████████ | | | | |
| Lay out, Test, Dewater and Dry Pipeline | 15 | 6 | 100 | ████████████████████ | | | | |
| Tie-in Both Sides | 2 | 1 | 100 | ████████████████████ | | | | |
| Take up & haul Existing Pipeline | 17 | 9 | 100 | ████████████████████ | | | | |
| Restore North & South Banks | 4 | 7 | 75 | ██████████████████ | | | | |
| Demobilize Equipment & Personnel | 30 | 15 | 57 | ██████████████ | | | | |

NOTES: Put extra rock across ROW on the slope and the high bank on north side. Backhoe and Dozer working on ROW. Finished hauling old pipe to Tioga. Loaded out 2 trucks for Omaha. Began tearing down the 3900 manitowac Lake stage 1813.6.

BY: _____
PENTZIEN, INC.

BY: _____
DAKOTA GASIFICATION COMPANY

**DAKOTA GASIFICATION COMPANY
DAILY PROGRESS REPORT**

| | | | |
|-------------|--------------------------------|---------------------|-----------------|
| PROJECT: | <u>LAKE SAKAKAWEA CROSSING</u> | DATE: | <u>10-23-07</u> |
| DAY NUMBER: | <u>106</u> | DAYS TO COMPLETION: | <u>9</u> |
| WEATHER: | <u>Sunny and Windy</u> | TEMPERATURE: | <u>61</u> |

| PROJECT PHASE | EST. DAYS | ACT. DAYS | % COMP | PER-CENT COMPLETE | | | | |
|---|--------------|--------------|-----------|----------------------|----|----|----|-----|
| | | | | 0 | 25 | 50 | 75 | 100 |
| Perform Pre-Construction Survey | 5 | 6 | 100 | ████████████████████ | | | | |
| Mobilize Equipment & Personnel | 22 | 29 | 100 | ████████████████████ | | | | |
| Establish Field Office | 6 | 6 | 100 | ████████████████████ | | | | |
| Prepare Worksite & Initial Setup | 15 | 20 | 100 | ████████████████████ | | | | |
| Unload Pipe on-site | 6 | 9 | 100 | ████████████████████ | | | | |
| Concrete Coat Pipe | 26 | 20 | 100 | ████████████████████ | | | | |
| Excavate Flotation | 6 | 4 | 100 | ████████████████████ | | | | |
| Set up Barges | 6 | 9 | 100 | ████████████████████ | | | | |
| Excavate Marine Trench | 25 | 21 | 100 | ████████████████████ | | | | |
| String Pipe | 4 | 21 | 100 | ████████████████████ | | | | |
| Welder Qualification | 2 | 2 | 100 | ████████████████████ | | | | |
| Weld & Pre-test Pipe Sections | 25 | 21 | 100 | ████████████████████ | | | | |
| Weld Pull Head, Rig Pull Machine | 1 | 3 | 100 | ████████████████████ | | | | |
| Pull Pipe | 4 | 14 | 100 | ████████████████████ | | | | |
| Remove Buoys | 2 | 4 | 100 | ████████████████████ | | | | |
| Excavate Land Trench | 3 | 3 | 100 | ████████████████████ | | | | |
| Backfill Marine Trench | 13 | 7 | 100 | ████████████████████ | | | | |
| Lay out, Test, Dewater and Dry Pipeline | 15 | 6 | 100 | ████████████████████ | | | | |
| Tie-in Both Sides | 2 | 1 | 100 | ████████████████████ | | | | |
| Take up & haul Existing Pipeline | 17 | 9 | 100 | ████████████████████ | | | | |
| Restore North & South Banks | 4 | 8 | 77 | ██████████████████ | | | | |
| Demobilize Equipment & Personnel | 30 | 15 | 65 | ██████████████████ | | | | |

NOTES: Bob Weir made a final inspection of the south side and said it looked good. 3000, backhoe and dozer restoring the ROW on the north side. Loaded out 6 trucks for Omaha Finished tearing down the 3900 Lake stage 1813.6

BY: _____ BY: _____
PENTZIEN, INC. DAKOTA GASIFICATION COMPANY

**DAKOTA GASIFICATION COMPANY
DAILY PROGRESS REPORT**

| | | | |
|-------------|--------------------------------|---------------------|-----------------|
| PROJECT: | <u>LAKE SAKAKAWEA CROSSING</u> | DATE: | <u>10-24-07</u> |
| DAY NUMBER: | <u>107</u> | DAYS TO COMPLETION: | <u>8</u> |
| WEATHER: | <u>Sunny and Hot</u> | TEMPERATURE: | <u>80</u> |

| <u>PROJECT PHASE</u> | <u>EST. DAYS</u> | <u>ACT. DAYS</u> | <u>% COMP</u> | <u>PER-CENT COMPLETE</u> | | | | |
|---|----------------------|----------------------|-------------------|--------------------------|----|----|----|-----|
| | | | | 0 | 25 | 50 | 75 | 100 |
| Perform Pre-Construction Survey | 5 | 6 | 100 | ████████████████████ | | | | |
| Mobilize Equipment & Personnel | 22 | 29 | 100 | ████████████████████ | | | | |
| Establish Field Office | 6 | 6 | 100 | ████████████████████ | | | | |
| Prepare Worksite & Initial Setup | 15 | 20 | 100 | ████████████████████ | | | | |
| Unload Pipe on-site | 6 | 9 | 100 | ████████████████████ | | | | |
| Concrete Coat Pipe | 26 | 20 | 100 | ████████████████████ | | | | |
| Excavate Flotation | 6 | 4 | 100 | ████████████████████ | | | | |
| Set up Barges | 6 | 9 | 100 | ████████████████████ | | | | |
| Excavate Marine Trench | 25 | 21 | 100 | ████████████████████ | | | | |
| String Pipe | 4 | 21 | 100 | ████████████████████ | | | | |
| Welder Qualification | 2 | 2 | 100 | ████████████████████ | | | | |
| Weld & Pre-test Pipe Sections | 25 | 21 | 100 | ████████████████████ | | | | |
| Weld Pull Head, Rig Pull Machine | 1 | 3 | 100 | ████████████████████ | | | | |
| Pull Pipe | 4 | 14 | 100 | ████████████████████ | | | | |
| Remove Buoys | 2 | 4 | 100 | ████████████████████ | | | | |
| Excavate Land Trench | 3 | 3 | 100 | ████████████████████ | | | | |
| Backfill Marine Trench | 13 | 7 | 100 | ████████████████████ | | | | |
| Lay out, Test, Dewater and Dry Pipeline | 15 | 6 | 100 | ████████████████████ | | | | |
| Tie-in Both Sides | 2 | 1 | 100 | ████████████████████ | | | | |
| Take up & haul Existing Pipeline | 17 | 9 | 100 | ████████████████████ | | | | |
| Restore North & South Banks | 4 | 8 | 80 | ██████████████████ | | | | |
| Demobilize Equipment & Personnel | 30 | 15 | 80 | ██████████████████ | | | | |

NOTES: 3000,backhoe and dozer restoring ROW on north side.Front endloader hauling scoria off school land and spreading it on the Krenz road.Loaded out 2 trucks for Omaha and 1 D.G.C. truck.Returned rented backhoe off the south side today. Lake stage 1813.5

BY: _____
PENTZIEN, INC.

BY: _____
DAKOTA GASIFICATION COMPANY

**DAKOTA GASIFICATION COMPANY
DAILY PROGRESS REPORT**

| | | | |
|-------------|--------------------------------|---------------------|-----------------|
| PROJECT: | <u>LAKE SAKAKAWEA CROSSING</u> | DATE: | <u>10-25-07</u> |
| DAY NUMBER: | <u>108</u> | DAYS TO COMPLETION: | <u>7</u> |
| WEATHER: | <u>Sunny and Windy</u> | TEMPERATURE: | <u>65</u> |

| <u>PROJECT PHASE</u> | <u>EST. DAYS</u> | <u>ACT. DAYS</u> | <u>% COMP</u> | <u>PER-CENT COMPLETE</u> | | | | |
|---|----------------------|----------------------|-------------------|--------------------------|----|----|----|-----|
| | | | | 0 | 25 | 50 | 75 | 100 |
| Perform Pre-Construction Survey | 5 | 6 | 100 | ████████████████████ | | | | |
| Mobilize Equipment & Personnel | 22 | 29 | 100 | ████████████████████ | | | | |
| Establish Field Office | 6 | 6 | 100 | ████████████████████ | | | | |
| Prepare Worksite & Initial Setup | 15 | 20 | 100 | ████████████████████ | | | | |
| Unload Pipe on-site | 6 | 9 | 100 | ████████████████████ | | | | |
| Concrete Coat Pipe | 26 | 20 | 100 | ████████████████████ | | | | |
| Excavate Flotation | 6 | 4 | 100 | ████████████████████ | | | | |
| Set up Barges | 6 | 9 | 100 | ████████████████████ | | | | |
| Excavate Marine Trench | 25 | 21 | 100 | ████████████████████ | | | | |
| String Pipe | 4 | 21 | 100 | ████████████████████ | | | | |
| Welder Qualification | 2 | 2 | 100 | ████████████████████ | | | | |
| Weld & Pre-test Pipe Sections | 25 | 21 | 100 | ████████████████████ | | | | |
| Weld Pull Head, Rig Pull Machine | 1 | 3 | 100 | ████████████████████ | | | | |
| Pull Pipe | 4 | 14 | 100 | ████████████████████ | | | | |
| Remove Buoys | 2 | 4 | 100 | ████████████████████ | | | | |
| Excavate Land Trench | 3 | 3 | 100 | ████████████████████ | | | | |
| Backfill Marine Trench | 13 | 7 | 100 | ████████████████████ | | | | |
| Lay out, Test, Dewater and Dry Pipeline | 15 | 6 | 100 | ████████████████████ | | | | |
| Tie-in Both Sides | 2 | 1 | 100 | ████████████████████ | | | | |
| Take up & haul Existing Pipeline | 17 | 9 | 100 | ████████████████████ | | | | |
| Restore North & South Banks | 4 | 9 | 82 | ██████████████████ | | | | |
| Demobilize Equipment & Personnel | 30 | 16 | 82 | ██████████████████ | | | | |

NOTES: 3000, backhoe and dozer restoring ROW on north side. Loaded out 3 trucks for Omaha. Returned D.G.C. office and a storage building today. Lake stage 1813.5

BY: _____
PENTZIEN, INC.

BY: _____
DAKOTA GASIFICATION COMPANY

**DAKOTA GASIFICATION COMPANY
DAILY PROGRESS REPORT**

| | | | |
|-------------|--------------------------------|---------------------|-----------------|
| PROJECT: | <u>LAKE SAKAKAWEA CROSSING</u> | DATE: | <u>10-26-07</u> |
| DAY NUMBER: | <u>109</u> | DAYS TO COMPLETION: | <u>6</u> |
| WEATHER: | <u>P.C. and Windy</u> | TEMPERATURE: | <u>50</u> |

| <u>PROJECT PHASE</u> | <u>EST. DAYS</u> | <u>ACT. DAYS</u> | <u>% COMP</u> | <u>PER-CENT COMPLETE</u> | | | | |
|---|------------------|------------------|---------------|--------------------------|----|----|----|-----|
| | | | | 0 | 25 | 50 | 75 | 100 |
| Perform Pre-Construction Survey | 5 | 6 | 100 | ████████████████████ | | | | |
| Mobilize Equipment & Personnel | 22 | 29 | 100 | ████████████████████ | | | | |
| Establish Field Office | 6 | 6 | 100 | ████████████████████ | | | | |
| Prepare Worksite & Initial Setup | 15 | 20 | 100 | ████████████████████ | | | | |
| Unload Pipe on-site | 6 | 9 | 100 | ████████████████████ | | | | |
| Concrete Coat Pipe | 26 | 20 | 100 | ████████████████████ | | | | |
| Excavate Flotation | 6 | 4 | 100 | ████████████████████ | | | | |
| Set up Barges | 6 | 9 | 100 | ████████████████████ | | | | |
| Excavate Marine Trench | 25 | 21 | 100 | ████████████████████ | | | | |
| String Pipe | 4 | 21 | 100 | ████████████████████ | | | | |
| Welder Qualification | 2 | 2 | 100 | ████████████████████ | | | | |
| Weld & Pre-test Pipe Sections | 25 | 21 | 100 | ████████████████████ | | | | |
| Weld Pull Head, Rig Pull Machine | 1 | 3 | 100 | ████████████████████ | | | | |
| Pull Pipe | 4 | 14 | 100 | ████████████████████ | | | | |
| Remove Buoys | 2 | 4 | 100 | ████████████████████ | | | | |
| Excavate Land Trench | 3 | 3 | 100 | ████████████████████ | | | | |
| Backfill Marine Trench | 13 | 7 | 100 | ████████████████████ | | | | |
| Lay out, Test, Dewater and Dry Pipeline | 15 | 6 | 100 | ████████████████████ | | | | |
| Tie-in Both Sides | 2 | 1 | 100 | ████████████████████ | | | | |
| Take up & haul Existing Pipeline | 17 | 9 | 100 | ████████████████████ | | | | |
| Restore North & South Banks | 4 | 10 | 85 | ██████████████████ | | | | |
| Demobilize Equipment & Personnel | 30 | 17 | 85 | ██████████████████ | | | | |

NOTES: 3000,backhoe and dozer restoring ROW on north side.Began tearing down 3000 maritowoc at noon today
Loaded out 1 truck for Omaha Spreading scoria on road with loader. Lake stage 1813.3.

BY: _____
PENTZIEN, INC.

BY: _____
DAKOTA GASIFICATION COMPANY

**DAKOTA GASIFICATION COMPANY
DAILY PROGRESS REPORT**

| | | | |
|-------------|--------------------------------|---------------------|-----------------|
| PROJECT: | <u>LAKE SAKAKAWEA CROSSING</u> | DATE: | <u>10-27-07</u> |
| DAY NUMBER: | <u>110</u> | DAYS TO COMPLETION: | <u>5</u> |
| WEATHER: | <u>P.C. and cool</u> | TEMPERATURE: | <u>42</u> |

| PROJECT PHASE | EST. DAYS | ACT. DAYS | % COMP | PER-CENT COMPLETE | | | | |
|---|-----------|-----------|--------|----------------------|----|----|----|-----|
| | | | | 0 | 25 | 50 | 75 | 100 |
| Perform Pre-Construction Survey | 5 | 6 | 100 | ████████████████████ | | | | |
| Mobilize Equipment & Personnel | 22 | 29 | 100 | ████████████████████ | | | | |
| Establish Field Office | 6 | 6 | 100 | ████████████████████ | | | | |
| Prepare Worksite & Initial Setup | 15 | 20 | 100 | ████████████████████ | | | | |
| Unload Pipe on-site | 6 | 9 | 100 | ████████████████████ | | | | |
| Concrete Coat Pipe | 26 | 20 | 100 | ████████████████████ | | | | |
| Excavate Flotation | 6 | 4 | 100 | ████████████████████ | | | | |
| Set up Barges | 6 | 9 | 100 | ████████████████████ | | | | |
| Excavate Marine Trench | 25 | 21 | 100 | ████████████████████ | | | | |
| String Pipe | 4 | 21 | 100 | ████████████████████ | | | | |
| Welder Qualification | 2 | 2 | 100 | ████████████████████ | | | | |
| Weld & Pre-test Pipe Sections | 25 | 21 | 100 | ████████████████████ | | | | |
| Weld Pull Head, Rig Pull Machine | 1 | 3 | 100 | ████████████████████ | | | | |
| Pull Pipe | 4 | 14 | 100 | ████████████████████ | | | | |
| Remove Buoys | 2 | 4 | 100 | ████████████████████ | | | | |
| Excavate Land Trench | 3 | 3 | 100 | ████████████████████ | | | | |
| Backfill Marine Trench | 13 | 7 | 100 | ████████████████████ | | | | |
| Lay out, Test, Dewater and Dry Pipeline | 15 | 6 | 100 | ████████████████████ | | | | |
| Tie-in Both Sides | 2 | 1 | 100 | ████████████████████ | | | | |
| Take up & haul Existing Pipeline | 17 | 9 | 100 | ████████████████████ | | | | |
| Restore North & South Banks | 4 | 11 | 95 | ██████████████████ | | | | |
| Demobilize Equipment & Personnel | 30 | 18 | 95 | ██████████████████ | | | | |

NOTES: Loaded 3 company trailers for the Wyoming. Backhoe, dozer and endloader spreading top soil over ROW.
Lake stage 1813.4

BY: _____
PENTZIEN, INC.

BY: _____
DAKOTA GASIFICATION COMPANY

**DAKOTA GASIFICATION COMPANY
DAILY PROGRESS REPORT**

PROJECT: LAKE SAKAKAWEA CROSSING DATE: 10-28-07
 DAY NUMBER: 111 DAYS TO COMPLETION: 4
 WEATHER: P.C. and Mild TEMPERATURE: 65

| PROJECT PHASE | EST. DAYS | ACT. DAYS | % COMP | PER-CENT COMPLETE | | | | |
|---|-----------|-----------|--------|----------------------|----|----|----|-----|
| | | | | 0 | 25 | 50 | 75 | 100 |
| Perform Pre-Construction Survey | 5 | 6 | 100 | ████████████████████ | | | | |
| Mobilize Equipment & Personnel | 22 | 29 | 100 | ████████████████████ | | | | |
| Establish Field Office | 6 | 6 | 100 | ████████████████████ | | | | |
| Prepare Worksite & Initial Setup | 15 | 20 | 100 | ████████████████████ | | | | |
| Unload Pipe on-site | 6 | 9 | 100 | ████████████████████ | | | | |
| Concrete Coat Pipe | 26 | 20 | 100 | ████████████████████ | | | | |
| Excavate Flotation | 6 | 4 | 100 | ████████████████████ | | | | |
| Set up Barges | 6 | 9 | 100 | ████████████████████ | | | | |
| Excavate Marine Trench | 25 | 21 | 100 | ████████████████████ | | | | |
| String Pipe | 4 | 21 | 100 | ████████████████████ | | | | |
| Welder Qualification | 2 | 2 | 100 | ████████████████████ | | | | |
| Weld & Pre-test Pipe Sections | 25 | 21 | 100 | ████████████████████ | | | | |
| Weld Pull Head, Rig Pull Machine | 1 | 3 | 100 | ████████████████████ | | | | |
| Pull Pipe | 4 | 14 | 100 | ████████████████████ | | | | |
| Remove Buoys | 2 | 4 | 100 | ████████████████████ | | | | |
| Excavate Land Trench | 3 | 3 | 100 | ████████████████████ | | | | |
| Backfill Marine Trench | 13 | 7 | 100 | ████████████████████ | | | | |
| Lay out, Test, Dewater and Dry Pipeline | 15 | 6 | 100 | ████████████████████ | | | | |
| Tie-in Both Sides | 2 | 1 | 100 | ████████████████████ | | | | |
| Take up & haul Existing Pipeline | 17 | 9 | 100 | ████████████████████ | | | | |
| Restore North & South Banks | 4 | 11 | 95 | ██████████████████ | | | | |
| Demobilize Equipment & Personnel | 30 | 18 | 95 | ██████████████████ | | | | |

NOTES: Sunday No Work.

BY: _____
 PENTZIEN, INC.

BY: _____
 DAKOTA GASIFICATION COMPANY