

**DAKOTA GASIFICATION COMPANY
DAILY PROGRESS REPORT**

PROJECT:	<u>LAKE SAKAKAWEA CROSSING</u>	DATE:	<u>10-29-07</u>
DAY NUMBER:	<u>112</u>	DAYS TO COMPLETION:	<u>3</u>
WEATHER:	<u>P.C. and Mild</u>	TEMPERATURE:	<u>64</u>

PROJECT PHASE	EST. DAYS	ACT. DAYS	% COMP	PER-CENT COMPLETE				
				0	25	50	75	100
Perform Pre-Construction Survey	5	6	100	████████████████████				
Mobilize Equipment & Personnel	22	29	100	████████████████████				
Establish Field Office	6	6	100	████████████████████				
Prepare Worksite & Initial Setup	15	20	100	████████████████████				
Unload Pipe on-site	6	9	100	████████████████████				
Concrete Coat Pipe	26	20	100	████████████████████				
Excavate Flotation	8	4	100	████████████████████				
Set up Barges	6	9	100	████████████████████				
Excavate Marine Trench	25	21	100	████████████████████				
String Pipe	4	21	100	████████████████████				
Welder Qualification	2	2	100	████████████████████				
Weld & Pre-test Pipe Sections	25	21	100	████████████████████				
Weld Pull Head, Rig Pull Machine	1	3	100	████████████████████				
Pull Pipe	4	14	100	████████████████████				
Remove Buoys	2	4	100	████████████████████				
Excavate Land Trench	3	3	100	████████████████████				
Backfill Marine Trench	13	7	100	████████████████████				
Lay out, Test, Dewater and Dry Pipeline	15	6	100	████████████████████				
Tie-in Both Sides	2	1	100	████████████████████				
Take up & haul Existing Pipeline	17	9	100	████████████████████				
Restore North & South Banks	4	11	98	████████████████████				
Demobilize Equipment & Personnel	30	18	95	████████████████████				

NOTES: Completed spreading top soil on ROW. Loaded last 2 trailers for Wyoming and moved them off the ROW. Began removing scoria out of bar ditch and stock piling it for the landowner. Installed 384 ft of 2 wire fence across ROW. Bob Weir and Bud Kuhn with the COE Inspected the ROW looks good no problems. One company truck left for Wyoming today. Lake stage 1813.5

BY: PENTZIEN, INC. BY: DAKOTA GASIFICATION COMPANY

DAKOTA GASIFICATION COMPANY DAILY PROGRESS REPORT

PROJECT:	LAKE SAKAKAWEA CROSSING	DATE:	10-30-07
DAY NUMBER:	113	DAYS TO COMPLETION:	3
WEATHER:	Showers	TEMPERATURE:	42

PROJECT PHASE	EST. DAYS	ACT. DAYS	% COMP	PER-CENT COMPLETE				
				0	25	50	75	100
Perform Pre-Construction Survey	5	6	100	████████████████████				
Mobilize Equipment & Personnel	22	29	100	████████████████████				
Establish Field Office	6	6	100	████████████████████				
Prepare Worksite & Initial Setup	15	20	100	████████████████████				
Unload Pipe on-site	6	9	100	████████████████████				
Concrete Coat Pipe	26	20	100	████████████████████				
Excavate Flotation	6	4	100	████████████████████				
Set up Barges	6	9	100	████████████████████				
Excavate Marine Trench	25	21	100	████████████████████				
String Pipe	4	21	100	████████████████████				
Welder Qualification	2	2	100	████████████████████				
Weld & Pre-test Pipe Sections	25	21	100	████████████████████				
Weld Pull Head, Rig Pull Machine	1	3	100	████████████████████				
Pull Pipe	4	14	100	████████████████████				
Remove Buoys	2	4	100	████████████████████				
Excavate Land Trench	3	3	100	████████████████████				
Backfill Marine Trench	13	7	100	████████████████████				
Lay out, Test, Dewater and Dry Pipeline	15	6	100	████████████████████				
Tie-In Both Sides	2	1	100	████████████████████				
Take up & haul Existing Pipeline	17	9	100	████████████████████				
Restore North & South Banks	4	12	100	████████████████████				
Demobilize Equipment & Personnel	30	19	100	████████████████████				

NOTES: Finished hauling scoria to the stock pile. All equipment is off ROW. Built 51ft of 3wire fence Hauling gravel on the Krenz road. Job is 100% complete Lake stage 1813.4.

BY: _____
PENTZIEN, INC.

BY: _____
DAKOTA GASIFICATION COMPANY