



ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: October 15, 2007**

**Case No. PU-07-600**

	Name	Company	Office	Cell
<b>Project Manager</b>	Ty France	Rooney Engineering	406 896-1305	406 321-1660
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Don Strege	Gulf State Inspection	N/A	218 760-5961

**Brief Description of Weekly Activities:**

- Completed pre-construction meeting with PSC. Staked 8" re-route Centerline

**Specific Activity on Project**

Description	% Complete	Description	% Complete
8" Line Locating	100%	Coating	0%
Construction Survey	100%	Lowering In	0%
Foreign Line Crossing Locating	100%	Backfill	0%
Fencing, Clearing and Grubbing	100%	Tie-Ins	0%
Grading/Stripping	100%	Cleanup	0%
Stringing	100%	Hydrotest	0%
Bending	0%		
Ditch	90%		
Welding	0%		
Road Bores(based upon Ft installed)	0%		

**Significant Work Activity for next Week:**

Plan to weld, coat, lay, and backfill.

**Comments:**

Name	Date
Ty France	10/23/07