



ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: October 22, 2007**

**Case No. PU-07-600**

	Name	Company	Office	Cell
<b>Project Manager</b>	Ty France	Rooney Engineering	406 896-1305	406 321-1660
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Don Strege	Gulf State Inspection	N/A	218 760-5961

**Brief Description of Weekly Activities:**

- Finished ditch, layed pipe, lowered in, coated joints and built test heads.

**Specific Activity on Project**

Description	% Complete	Description	% Complete
8" Line Locating	100%	Coating	100%
Construction Survey	100%	Lowering In	100%
Foreign Line Crossing Locating	100%	Backfill	0%
Fencing, Clearing and Grubbing	100%	ROW Cleanup	0%
Grading/Stripping	100%	Hydrotest	0%
Stringing	100%		
Bending	100%	Install Stopple Fittings	0%
Ditch	100%	Tie-Ins	0%
Welding	100%	Tie-in Cleanup	0%
Road Bores(based upon Ft installed)	N/A		

**Significant Work Activity for next Week:**

Plan to backfill, clean line by running pigs, prep for hydrotest by putting on test heads and filling with water.

**Comments:**

Hope to hydrotest week of November 5<sup>th</sup> and complete tie-ins the week of November 12<sup>th</sup>.

Name	Date
Ty France	10/30/07