



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: November 5th, 2007

Case No. PU-07-600

	Name	Company	Office	Cell
Project Manager	Ty France	Rooney Engineering	406 896-1305	406 321-1660
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Don Strege	Gulf State Inspection	N/A	218 760-5961

Brief Description of Weekly Activities:

- Hydrotest and prep for tie-ins.

Specific Activity on Project

Description	% Complete	Description	% Complete
8" Line Locating	100%	Coating	100%
Construction Survey	100%	Lowering In	100%
Foreign Line Crossing Locating	100%	Backfill	85%
Fencing, Clearing and Grubbing	100%	ROW Cleanup	50%
Grading/Stripping	100%	Hydrotest	100%
Stringing	100%		
Bending	100%	Install Stopple Fittings	0%
Ditch	100%	Tie-Ins	0%
Welding	100%	Tie-in Cleanup	0%
Road Bores(based upon Ft installed)	N/A		

Significant Work Activity for next Week:

Tie-in pipe, abandon the old pipe, and Cleanup

Comments:

Should be complete by 11/21.

Name	Date
Ty France	11/14/07