



**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Cloudy
High: 63°F Low: 39°F
Winds: ESE @ 7 mph
Precipitation Chances: 8%

Monday, June 2, 2008

COD - 09/26/08

117 Days to COD

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- Site wide safety meeting Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for Wednesday, June 11, 2008.
- Proper PPE to be worn
- Be aware of soft shoulders on roads

Civil:

- Stripping from T21 East
- Excavation at T15

29 PU-07-722 Filed 06/02/2008 Pages: 1
Langdon Wind II, Plan of the Day
Langdon Wind, LLC

**Monthly Management Meeting is scheduled
for Wednesday, June 25, 2008**

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	0	315,000
1000KM	45,000	0	45,000
500KM	54,000	0	54,000
12 Fiber SM	134,000	0	134,000
1000 KCM (LVC)	10,000	0	10,000
Grounding XFR boxp	2	0	2
XFR Box Pads	28	0	28
Junction Boxes	9	9	0
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Contollers (DTA's)	27	0	27
Blade Sets	27	0	27
Hubs	27	0	27

General Construction Status



	Total	Complete	% Complete
Roads Subgraded	45,355	0	0.0%
Roads Complete	45,355	0	0.0%
Foundations Excavated	27	0	0.0%
Foundations Poured	27	0	0.0%
Foundations Backfilled	27	0	0.0%
Crane Pads Complete	27	0	0.0%
Tower Base Sections Erected	27	0	0.0%
Tower Mid Sections Erected	27	0	0.0%
Tower Top Sections Erected	27	0	0.0%
Machine Heads Installed	27	0	0.0%
Rotors Flown	27	0	0.0%
Mechanically Completed	27	0	0.0%
Pre-Commissioned	27	0	0.0%
Final Commissioned	27	0	0.0%
Cable Installed 4/0	315,000	0	0.0%
Cable Installed 1000 KM	45,000	0	0.0%
Cable Installed 500 KM	54,000	0	0.0%
Fiber-Optic 12 Fiber SM	134,000	0	0.0%
Transformers Set	28	0	0.0%
Transformers Terminated	28	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE