



**FPL ENERGY LANGDON WIND II, LLC  
LANGDON, NORTH DAKOTA**

*Plan of the Day (POD)*

**Weather Forecast: Cloudy**  
**High: 66 F Low: 45 F**  
**Winds: SSE @ 6 mph**  
**Precipitation Chances: 50%**

**Wednesday, June 4, 2008**

**COD - 09/26/08**

**115 Days to COD**

**FPL Energy**

**Wanzek**

**GEWE**

**Safety/Environmental:**

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for Wednesday, June 11, 2008.
- Proper PPE to be worn
- Be aware of soft shoulders on roads
- Adhere to speed limits

**Civil:**

- Excavation at T21
- Pour Mud Mats at T15 and T19

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	28,704	286,296
1000KM	45,000	0	45,000
500KM	54,000	0	54,000
12 Fiber SM	134,000	0	134,000
1000 KCM (LVC)	10,000	0	10,000
Grounding XFR boxp	2	0	2
XFR Box Pads	28	0	28
Junction Boxes	9	9	0
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Contollers (DTA's)	27	0	27
Blade Sets	27	0	27
Hubs	27	0	27

30 PU-07-722 Filed 06/04/2008 Pages: 1  
 Langdon Wind Plan of the Day, June 4, 2008  
 Langdon Wind, LLC

**Monthly Management Meeting is scheduled  
for Wednesday, June 25, 2008**

**General Construction Status**



	Complete	Total	% Complete
Roads Subgraded	0	45,355	0.0%
Roads Complete	0	45,355	0.0%
Foundations Excavated	2	27	7.4%
Foundations Poured	0	27	0.0%
Foundations Backfilled	0	27	0.0%
Crane Pads Complete	0	27	0.0%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	0	315,000	0.0%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	0	134,000	0.0%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE