



**FPL ENERGY LANGDON WIND II, LLC  
LANGDON, NORTH DAKOTA**

*Plan of the Day (POD)*

Weather Forecast: Partly Sunny  
High: 74 F Low: 51-F  
Winds: SSW @ 4 mph  
Precipitation Chances: 8%

Monday, June 23, 2008

COD - 09/26/08

96 Days to COD

**FPL Energy**

**Wanzek**

**GEWE**

**Safety/Environmental:**

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for Wednesday, June 25, 2008.
- Be aware of soft shoulders on roads
- Adhere to speed limits
- Be aware of gravel trucks in area
- Back vehicles in parking space at office area

**Civil:**

- Gravel to L2-23 & L2-24
- Excavation on foundation at L2-16
- Pour foundation at L2-15

**Electrical**

- Conduit for grounding at L2-19 & L2-20

**Substation:**

- Foundation work ongoing

**Monthly Management Meeting is scheduled for Wednesday, June 25, 2008**

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	18,674	35,326
12 Fiber SM	134,000	0	134,000
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Contollers (DTA's)	27	0	27
Blade Sets	27	0	27
Hubs	27	0	27

**General Construction Status**

46 PU-07-722 Filed 06/23/2008 Pages: 1  
Langdon Wind Plan of the Day, June 23, 08  
Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	18,000	45,355	39.7%
Roads Complete	14,280	45,355	31.5%
Foundations Excavated	9	27	33.3%
Foundations Poured	0	27	0.0%
Foundations Backfilled	0	27	0.0%
Crane Pads Complete	0	27	0.0%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	0	315,000	0.0%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	0	134,000	0.0%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE