



**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

**Weather Forecast: Cloudy
High: 69°F Low: 47°F
Winds: WNW @ 3 mph
Precipitation Chances: 45%**

Friday, June 27, 2008

COD - 09/26/08

92 Days to COD

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for Wednesday, June 25, 2008.
- Hydration
- Be aware of soft shoulders on roads
- Adhere to speed limits
- Be aware of gravel trucks in area
- Drug Free workplace

Civil:

- Excavation on foundation at L2-10
- Pour mud mats at L2-13 & L2-14
- Install bottom rebar mat L2-24
- Set Bolt cage at L2-23
- Install top rebar mat at L2-23
- Pour bases at L2-21
- Form Pedestal at L2-21
- Pour Pedestal at L2-20

Electrical:

- Pedestal conduit L2-20
- Smurf tube L2-22

Substation:

- Pour substation piers
- Work continues on transformer pad

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	37,358	16,642
12 Fiber SM	134,000	52,497	81,503
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Contollers (DTA's)	27	0	27
Blade Sets	27	0	27
Hubs	27	0	27

General Construction Status

50 PU-07-722 Filed 06/27/2008 Pages: 1
Langdon Wind Plan of the Day, June 27, 2008
Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	21,910	45,355	48.3%
Roads Complete	18,580	45,355	41.0%
Foundations Excavated	15	27	55.6%
Foundations Poured	3	27	11.1%
Foundations Backfilled	0	27	0.0%
Crane Pads Complete	0	27	0.0%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	0	315,000	0.0%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	0	134,000	0.0%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE