



**FPL ENERGY LANGDON WIND II, LLC  
LANGDON, NORTH DAKOTA**

*Plan of the Day (POD)*

**Weather Forecast: Sunny**  
**High: 82-F Low: 56-F**  
**Winds: SW @ 9 mph**  
**Precipitation Chances: 0%**

**Monday, June 30, 2008**

**COD - 09/26/08**

**89 Days to COD**

**FPL Energy**

**Wanzek**

**GEWE**

**Safety/Environmental:**

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for Wednesday, July 9, 2008
- Hydration
- Be aware of soft shoulders on roads
- Adhere to speed limits
- Be aware of gravel trucks in area
- Drug Free workplace

**Civil:**

- Excavation on foundation at L2-10
- Install bottom rebar mat L2-26
- Set Bolt cage at L2-25
- Install top rebar mat at L2-25
- Pour bases at L2-21 & L2-22
- Foundation backfill at L2-15

**Electrical:**

- Foundation grounding at L2-15

**Substation:**

- Pour substation piers
- Work continues on transformer pad

**Receiving (As of COB yesterday)**

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	52,956	1,044
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Contollers (DTA's)	27	0	27
Blade Sets	27	0	27
Hubs	27	0	27

**General Construction Status**

52 PU-07-722 Filed 06/30/2008 Pages: 1  
 Langdon Wind Plan of the Day, June 30,08  
 Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	21,910	45,355	48.3%
Roads Complete	18,580	45,355	41.0%
Foundations Excavated	17	27	63.0%
Foundations Poured	3	27	11.1%
Foundations Backfilled	0	27	0.0%
Crane Pads Complete	0	27	0.0%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	0	315,000	0.0%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	0	134,000	0.0%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			