



**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Partly Sunny
High: 83°F Low: 50°F
Winds: WSW @ 10 mph
Precipitation Chances: 20%

Tuesday, July 1, 2008

COD - 09/26/08

88 Days to COD

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for Wednesday, July 9, 2008
- Hydration
- Be aware of soft shoulders on roads
- Adhere to speed limits
- Be aware of gravel trucks in area
- Drug Free workplace

Civil:

- Strip tower site at L2-7, L2-8 & L2-9
- Strip roads to L2-18
- Excavation on foundation at L2-9
- Pour mud mats at L2-10, L2-11 & L2-12
- Bolt cage assembly L2-26
- Set Bolt cage at L2-26
- Install top rebar mat at L2-25
- Form foundation at L2-24
- Pour bases at L2-23
- Form pedestal at L2-21
- Pour pedestal at L2-21
- Foundation backfill at L2-19

Electrical:

- Conduit on L2-21 & L2-22
- Foundation grounding at L2-20

Substation:

- All piers are poured
- Pour transformer pad floor

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	52,956	1,044
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Contollers (DTA's)	27	0	27
Blade Sets	27	0	27
Hubs	27	0	27

General Construction Status

53 PU-07-722 Filed 07/01/2008 Pages: 1
 Langdon Wind Plan of the Day, July 1, 2008
 Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	23,310	45,355	51.4%
Roads Complete	20,580	45,355	45.4%
Foundations Excavated	18	27	66.7%
Foundations Poured	5	27	18.5%
Foundations Backfilled	0	27	0.0%
Crane Pads Complete	0	27	0.0%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	0	315,000	0.0%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	0	134,000	0.0%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			