



Wednesday, July 2, 2008

COD - 09/26/08

87 Days to COD

**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Partly Sunny
High: 67 F Low: 46 F
Winds: NNE @ 12 mph
Precipitation Chances: 0%

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for Wednesday, July 9, 2008
- Hydration
- Be aware of soft shoulders on roads
- Adhere to speed limits
- Be aware of gravel trucks in area
- Drug Free workplace

Civil:

- Strip tower site at L2-3, L2-2 & L2-1
- Excavation on foundation at L2-8
- Bolt cage assembly L2-27
- Install bottom rebar mat at L2-27
- Set Bolt cage at L2-27
- Install top rebar mat at L2-26
- Form foundation at L2-26
- Pour bases at L2-24 & L2-25
- Form pedestal at L2-22
- Pour pedestal at L2-22
- Foundation backfill at L2-21

Electrical:

- Conduit on L2-23 & L2-24
- Foundation grounding at L2-21

Substation:

- All piers are poured
- Pour transformer pad walls

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	52,956	1,044
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Contollers (DTA's)	27	0	27
Blade Sets	27	0	27
Hubs	27	0	27

General Construction Status

54 PU-07-722 Filed 07/02/2008 Pages: 1
 Langdon Plan of the Day, July 2, 2008
 Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	25,175	45,355	55.5%
Roads Complete	22,380	45,355	49.3%
Foundations Excavated	18	27	66.7%
Foundations Poured	6	27	22.2%
Foundations Backfilled	2	27	7.4%
Crane Pads Complete	0	27	0.0%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	0	315,000	0.0%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	0	134,000	0.0%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			