



**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Partly Sunny
High: 72°F Low: 50°F
Winds: SSW @ 21 mph
Precipitation Chances: 0%

Thursday, July 3, 2008

COD - 09/26/08

86 Days to COD

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for Wednesday, July 9, 2008
- Hydration
- Be aware of soft shoulders on roads
- Adhere to speed limits
- Be aware of gravel trucks in area
- Drug Free workplace

Civil:

- Gravel to L2-18
- Install top rebar mat at L2-27
- Form foundation at L2-26 & L2-27
- Pour bases at L2-26
- Form pedestal at L2-24
- Pour pedestal at L2-23 & L2-24
- Foundation backfill at L2-21
- Crane Pad at L2-20

Electrical:

- Conduit on L2-24 & L2-25
- Foundation grounding at L2-22

Substation:

- Transformer pad finished

The next POD will be Monday July 7, 2008 due to the 4th of July Holiday

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	52,956	1,044
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Contollers (DTA's)	27	0	27
Blade Sets	27	0	27
Hubs	27	0	27

General Construction Status

55 PU-07-722 Filed 07/03/2008 Pages: 1
 Langdon Wind Plan of the Day, July 3, 2008
 Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	25,175	45,355	55.5%
Roads Complete	22,530	45,355	49.7%
Foundations Excavated	18	27	66.7%
Foundations Poured	8	27	29.6%
Foundations Backfilled	2	27	7.4%
Crane Pads Complete	2	27	7.4%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	0	315,000	0.0%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	0	134,000	0.0%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE