



**FPL ENERGY LANGDON WIND II, LLC  
LANGDON, NORTH DAKOTA**

*Plan of the Day (POD)*

Weather Forecast: Cloudy  
High: 68°F Low: 47°F  
Winds: NW @ 16 mph  
Precipitation Chances: 7%

Tuesday, July 8, 2008

COD - 09/26/08

81 Days to COD

**FPL Energy**

**Wanzek**

**GEWE**

**Safety/Environmental:**

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for Wednesday, July 9, 2008
- Hydration
- Be aware of soft shoulders on roads
- Adhere to speed limits
- Be aware of gravel trucks in area
- Drug Free workplace

**Civil:**

- Excavation at L2-9
- Bolt cage assembly at L2-16 & L2-17
- Install bottom rebar mat at L2-17
- Set bolt cage at L2-16
- Install top rebar mat at L2-16
- Pour bases at L2-27
- Form pedestal at L2-24
- Pour pedestal at L2-24

**Electrical:**

- Conduit on L2-25
- Smurf and grounding L2-26 & L2-27

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	52,956	1,044
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Contollers (DTA's)	27	8	19
Blade Sets	27	0	27
Hubs	27	0	27

**General Construction Status**

57 PU-07-722 Filed 07/08/2008 Pages: 1  
Langdon Wind Plan of the Day, July 8, 2008  
Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	25,184	45,355	55.5%
Roads Complete	22,530	45,355	49.7%
Foundations Excavated	18	27	66.7%
Foundations Poured	9	27	33.3%
Foundations Backfilled	3	27	11.1%
Crane Pads Complete	3	27	11.1%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	0	315,000	0.0%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	0	134,000	0.0%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE