



**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Partly Sunny
High: 79°F Low: 57°F
Winds: SE @ 3 mph
Precipitation Chances: 40 %

Thursday, July 10, 2008

COD - 09/26/08

79 Days to COD

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for Wednesday July 23
- Hydration
- Be aware of soft shoulders on roads
- Adhere to speed limits
- Be aware of gravel trucks in area
- Drug Free workplace

Civil:

- Excavation at L2-3
- Pour mud mat at L2-5 & L2-6
- Bolt cage assembly at L2-18
- Install bottom rebar mat at L2-18
- Set bolt cage at L2-18
- Install top rebar mat at L2-17
- Form Foundation at L2-17
- Pour bases at L2-17
- Form pedestal at L2-27
- Pour pedestal at L2-27
- Foundation backfill at L2-22 & L2-23

Electrical:

- Pedestal conduit on L2-16
- Foundation grounding at L2-25
- Smurf tube at L2-17

Substation:

- Working on conduit
- Outage scheduled for July 12-14

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	52,956	1,044
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	1	26
Mids	27	1	26
Tops	27	1	26
Machine Heads	27	0	27
Contollers (DTA's)	27	8	19
Blade Sets	27	1	26
Hubs	27	1	26

General Construction Status

59 PU-07-722 Filed 07/10/2008 Pages: 1
Langdon Wind Plan of the Day, July 10, 2008
Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	30,914	45,355	68.2%
Roads Complete	24,030	45,355	53.0%
Foundations Excavated	20	27	74.1%
Foundations Poured	9	27	33.3%
Foundations Backfilled	4	27	14.8%
Crane Pads Complete	3	27	11.1%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	0	315,000	0.0%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	0	134,000	0.0%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			