



**FPL ENERGY LANGDON WIND II, LLC  
LANGDON, NORTH DAKOTA**

*Plan of the Day (POD)*

**Weather Forecast: Mostly Cloudy**  
**High: 76°F Low: 49°F**  
**Winds: ESE @ 11 mph**  
**Precipitation Chances: 42 %**

**Friday, July 11, 2008**

**COD - 09/26/08**

**78 Days to COD**

**FPL Energy**

**Wanzek**

**GEWE**

**Safety/Environmental:**

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for Wednesday July 23
- Hydration
- Be aware of soft shoulders on roads
- Adhere to speed limits
- Be aware of gravel trucks in area

**Civil:**

- Excavation at L2-2 & L2-1
- Pour mud mat at L2-3 & L2-4
- Install bottom rebar mat at L2-13
- Install top rebar mat at L2-18
- Form Foundation at L2-18
- Pour bases at L2-18
- Form pedestal at L2-16
- Pour pedestal at L2-16
- Foundation backfill at L2-25

**Collection:**

- Borings complete at L2-15 – L2-27

**Electrical:**

- Pedestal conduit on L2-17
- Foundation grounding at L2-16
- Smurf tube at L2-18

**Substation:**

- Working on pre-locates to install conduit
- Outage scheduled for July 12-14

**Receiving (As of COB yesterday)**

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	52,956	1,044
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	2	25
Mids	27	2	25
Tops	27	2	25
Machine Heads	27	0	27
Contollers (DTA's)	27	8	19
Blade Sets	27	1	26
Hubs	27	3	24

**General Construction Status**

60 PU-07-722 Filed 07/11/2008 Pages: 1  
 Langdon Wind Plan of the Day, July 11, 2008  
 Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	30,914	45,355	68.2%
Roads Complete	25,530	45,355	56.3%
Foundations Excavated	22	27	81.5%
Foundations Poured	10	27	37.0%
Foundations Backfilled	6	27	22.2%
Crane Pads Complete	3	27	11.1%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	0	315,000	0.0%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	0	134,000	0.0%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			