



**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Partly Cloudy
High: 75°F Low: 54°F
Winds: ESE @ 4 mph
Precipitation Chances: 30 %

Wednesday, July 16, 2008

COD - 09/26/08

73 Days to COD

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for Wednesday July 23
- Hydration
- Be aware of soft shoulders on roads
- Adhere to speed limits
- Be aware of gravel trucks in area

Civil:

- Gravel from L2-2 –L2-1
- Bolt cage assembly L2-5
- Install bottom rebar mat at L2-12
- Set bolt cage at L2-12
- Install top rebar mat at L2-12
- Form foundation at L2-11
- Pour foundation at L2-11
- Form pedestal at L2-10
- Pour pedestal at L2-10
- Foundation backfill at L2-17 & L2-18

Collection:

- Boring road crossings on 110th Ave

Electrical:

- Foundation grounding at L2-18
- Smurf and ground at L2-11
- Pedestal grounding at L2-10

Substation:

- Running ground grid

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	52,956	1,044
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	3	24
Mids	27	3	24
Tops	27	3	24
Machine Heads	27	4	23
Contollers (DTA's)	27	8	19
Blade Sets	27	5	22
Hubs	27	6	21

General Construction Status

64 PU-07-722 Filed 07/16/2008 Pages: 1
 Langdon Wind Plan of the Day, July 16, 2008
 Langdon Wind, LLC

	Complete	Total	% Complete
Roads Subgraded	40,000	45,355	88.2%
Roads Complete	32,190	45,355	71.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	15	27	55.6%
Foundations Backfilled	11	27	40.7%
Crane Pads Complete	3	27	11.1%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	0	315,000	0.0%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	0	134,000	0.0%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			



Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE