



**FPL ENERGY LANGDON WIND II, LLC  
LANGDON, NORTH DAKOTA**

*Plan of the Day (POD)*

Weather Forecast: Partly Sunny  
High: 72°F Low: 51°F  
Winds: N @ 7 mph  
Precipitation Chances: 37 %

Thursday, July 17, 2008

COD - 09/26/08

72 Days to COD

**FPL Energy**

**Wanzek**

**GEWE**

- Safety/Environmental:
  - Site wide safety meeting every Tuesday at 7:00 a.m.
  - SWPPP inspection scheduled for Wednesday July 23
  - Hydration
  - Be aware of soft shoulders on roads
  - Adhere to speed limits
  - Be aware of gravel trucks in area
- Civil:
  - Gravel from L2-2 –L2-1
  - Bolt cage assembly L2-2
  - Install bottom rebar mat at L2-2
  - Set bolt cage at L2-2
  - Install top rebar mat at L2-2
  - Form foundation at L2-12
  - Pour foundation at L2-12
  - Form pedestal at L2-11
  - Pour pedestal at L2-10 & L2-11
  - Foundation backfill at L2-17 & L2-13
  - Crane pad at L2-22 & L2-23
- Collection:
  - Boring 16 of 25 complete
- Electrical:
  - Smurf and ground at L2-2
  - Pedestal grounding at L2-11
- Substation:
  - Running ground grid

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	52,956	1,044
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	4	23
Mids	27	3	24
Tops	27	4	23
Machine Heads	27	4	23
Contollers (DTA's)	27	8	19
Blade Sets	27	6	21
Hubs	27	8	19

**Monthly Management Meeting is scheduled  
for Thursday, July 31, 2008**

**General Construction Status**

65 PU-07-722 Filed 07/17/2008 Pages: 1  
Langdon Wind Plan of the Day, July 17, 2008  
Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	40,000	45,355	88.2%
Roads Complete	33,490	45,355	73.8%
Foundations Excavated	27	27	100.0%
Foundations Poured	15	27	55.6%
Foundations Backfilled	12	27	44.4%
Crane Pads Complete	4	27	14.8%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	0	315,000	0.0%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	0	134,000	0.0%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			