



Friday, July 18, 2008

COD - 09/26/08

71 Days to COD

**FPL ENERGY LANGDON WIND II, LLC  
LANGDON, NORTH DAKOTA**

*Plan of the Day (POD)*

Weather Forecast: Partly Sunny  
High: 76 F Low: 52 F  
Winds: NNW @ 4 mph  
Precipitation Chances: 0 %

**FPL Energy**

**Wanzek**

**GEWE**

**Safety/Environmental:**

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for Wednesday July 23
- Hydration
- Be aware of soft shoulders on roads
- Adhere to speed limits
- Be aware of gravel trucks & heavy equipment in area

**Civil:**

- Gravel from L2-9 –L2-7
- Bolt cage assembly L2-5
- Install bottom rebar mat at L2-4
- Set bolt cage at L2-4
- Install top rebar mat at L2-2
- Form foundation at L2-2
- Pour foundation at L2-3
- Form pedestal at L2-12
- Pour pedestal at L2-12
- Foundation backfill at L2-13 & L2-14
- Crane pad at L2-24 & L2-25

**Electrical:**

- Foundation grounding at L2-10
- Smurf and ground at L2-3
- Pedestal grounding at L2-12

**Substation:**

- Offloading power transformer from HICO

**Monthly Management Meeting is scheduled  
for Thursday, July 31, 2008**

**Receiving (As of COB yesterday)**

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	52,956	1,044
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	4	23
Mids	27	4	23
Tops	27	4	23
Machine Heads	27	5	22
Contollers (DTA's)	27	8	19
Blade Sets	27	6	21
Hubs	27	8	19

**General Construction Status**

66 PU-07-722 Filed 07/18/2008 Pages: 1  
Langdon Wind Plan of the Day, July 18, 2008  
Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	40,000	45,355	88.2%
Roads Complete	34,490	45,355	76.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	17	27	63.0%
Foundations Backfilled	13	27	48.1%
Crane Pads Complete	6	27	22.2%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	0	315,000	0.0%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	0	134,000	0.0%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			