



**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

**Weather Forecast: Sunny
High: 79-F Low: 56-F
Winds: SSE @ 4 mph
Precipitation Chances: 0 %**

Tuesday, July 22, 2008

COD - 09/26/08

67 Days to COD

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for Wednesday July 23
- Hydration
- Be aware of soft shoulders on roads
- Adhere to speed limits
- Be aware of gravel trucks & heavy equipment in area

Civil:

- Gravel at L2-6-L2-8
- Install bottom rebar mat at L2-7
- Install top rebar mat at L2-6
- Form foundation at L2-5
- Pour foundation at L2-4
- Form pedestal at L2-2 & L2-1
- Pour pedestal at L2-3, L2-2 & L2-1
- Foundation backfill at L2-10, L2-11 & L2-12

Electrical:

- Pedestal Conduit at L2-1 & L2-2
- Collection cable L2-26 – L2-25
- Preloading towers

Substation:

- Installing ground grid
- Set box pads for Transformer

**Monthly Management Meeting is scheduled
for Thursday, July 31, 2008**

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	52,956	1,044
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	5	22
Mids	27	6	21
Tops	27	5	22
Machine Heads	27	6	21
Contollers (DTA's)	27	12	15
Blade Sets	27	8	19
Hubs	27	8	19

General Construction Status

68 PU-07-722 Filed 07/22/2008 Pages: 1
Langdon Wind Plan of the Day, July 22, 2008
Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	40,000	45,355	88.2%
Roads Complete	37,166	45,355	81.9%
Foundations Excavated	27	27	100.0%
Foundations Poured	18	27	66.7%
Foundations Backfilled	15	27	55.6%
Crane Pads Complete	10	27	37.0%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	0	315,000	0.0%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	0	134,000	0.0%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE