



**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Partly Sunny
High: 82°F Low: 55°F
Winds: W @ 7 mph
Precipitation Chances: 3 %

Thursday, July 24, 2008

COD - 09/26/08

65 Days to COD

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for August 6th
- Hydration
- Be aware of soft shoulders on roads
- Adhere to speed limits
- Be aware of gravel trucks & heavy equipment in area

Civil:

- Bolt cage assembly complete
- Install bottom rebar mat at L2-8
- Set bolt cage at L2-8
- Install top rebar mat at L2-7
- Form foundation at L2-7
- Form pedestal at L2-5 & L2-6
- Foundation backfill at L2-3
- Crane pad at L2-16 & L2-17

Electrical:

- Foundation grounding at L2-2 & L2-1
- Ground grid at L2-1 & L2-2
- Collection cable L2-21 -L2-23
- Collection boring under the gas line
- Set box pads

Substation:

- Finishing ground grid


**Monthly Management Meeting is scheduled
for Thursday, July 31, 2008**

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	56,020	-2,020
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	6	21
Mids	27	6	21
Tops	27	7	20
Machine Heads	27	7	20
Contollers (DTA's)	27	12	15
Blade Sets	27	9	18
Hubs	27	10	17

General Construction Status

70 PU-07-722 Filed 07/24/2008 Pages: 1
Langdon Wind Plan of the Day, July 24, 2008
Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	40,000	40,000	100.0%
Roads Complete	40,000	40,000	100.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	21	27	77.8%
Foundations Backfilled	18	27	66.7%
Crane Pads Complete	10	27	37.0%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	9,322	315,000	3.0%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	6,560	134,000	4.9%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE