



**FPL ENERGY LANGDON WIND II, LLC  
LANGDON, NORTH DAKOTA**

*Plan of the Day (POD)*

Weather Forecast: Partly Sunny  
High: 79-F Low: 52 F  
Winds: WNW @ 8 mph  
Precipitation Chances: 5 %

Friday, July 25, 2008

COD - 09/26/08

64 Days to COD

**FPL Energy**

**Wanzek**

**GEWE**

**Safety/Environmental:**

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for August 6th
- Hydration
- Adhere to speed limits
- Be aware of gravel trucks & heavy equipment in area

**Civil:**

- Install bottom rebar mat at L2-9
- Set bolt cage at L2-9
- Install top rebar mat at L2-8
- Form foundation at L2-8
- Pour foundation at L2-7
- Form pedestal at L2-7 & L2-8
- Pour pedestal at L2-4 & L2-5
- Foundation backfill at L2-1 & L2-4
- Crane pad at L2-16, L2-17 & L2-18

**Erection:**

- Erect Base & Mid tower sections at L2-15

**Electrical:**

- Foundation grounding at L2-4
- Ground grid at L2-4 & L2-5
- Smurf & ground at L2-8
- Pouring box pads

**Collection:**

- Collection cable J box 113 to L2-21 & to L2-20
- Collection boring under Highway 1

**Substation:**

- Crew will be on site July 29<sup>th</sup> to finish HICO transformer

**Monthly Management Meeting is scheduled  
for Thursday, July 31, 2008**

**Receiving (As of COB yesterday)**

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	56,020	-2,020
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	7	20
Mids	27	7	20
Tops	27	7	20
Machine Heads	27	8	19
Contollers (DTA's)	27	12	15
Blade Sets	27	10	17
Hubs	27	11	16

**General Construction Status**

71 PU-07-722 Filed 07/25/2008 Pages: 1  
Langdon Wind Plan of the Day, July 25, 2008  
Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	40,000	40,000	100.0%
Roads Complete	40,000	40,000	100.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	21	27	77.8%
Foundations Backfilled	20	27	74.1%
Crane Pads Complete	10	27	37.0%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	14,734	315,000	4.7%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	17,154	134,000	12.8%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			