



Saturday, July 26, 2008

COD - 09/26/08

63 Days to COD

**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Partly Sunny
High: 81 F Low: 50 F
Winds: WNW @ 8 mph
Precipitation Chances: 5 %

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for August 6th
- Hydration
- Adhere to speed limits
- Be aware of gravel trucks & heavy equipment in area

Civil:

- Install top rebar mat at L2-9
- Form foundation at L2-9
- Form pedestal at L2-6, L2-7

Erection:

- Erect Base tower section L2-20
- Erect Mid tower section L2-19, L2-20

Electrical:

- Installing Transformer box pads L2-13, L2-14, L2-16, L2-20, L2-21

Collection:

- Collection borings complete

Substation:

- NASS crew will be onsite today July 26 to prep HICO transformer

Monthly Management Meeting is scheduled for Thursday, July 31, 2008

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	56,020	-2,020
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	8	19
Mids	27	8	19
Tops	27	8	19
Machine Heads	27	9	18
Contollers (DTA's)	27	12	15
Blade Sets	27	11	16
Hubs	27	11	16

72 PU-07-722 Filed 07/26/2008 Pages: 1
Langdon Wind Plan of the Day, July 26, 2008
Langdon Wind, LLC

General Construction Status



	Complete	Total	% Complete
Roads Subgraded	43,080	43,080	100.0%
Roads Complete	43,080	43,080	100.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	25	27	92.6%
Foundations Backfilled	21	27	77.8%
Crane Pads Complete	10	27	37.0%
Tower Base Sections Erected	2	27	7.4%
Tower Mid Sections Erected	1	27	3.7%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	19,499	315,000	6.2%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	1,960	54,000	3.6%
Fiber-Optic 12 Fiber SM	17,154	134,000	12.8%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE