



Monday, July 28, 2008

COD - 09/26/08

61 Days to COD

**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Partly Sunny
High: 82°F Low: 55°F
Winds: SSE @ 6 mph
Precipitation Chances: 20 %

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for August 6th
- Hydration
- Adhere to speed limits
- Be aware of gravel trucks & heavy equipment in area

Civil:

- Install top rebar mat at L2-9
- Form foundation at L2-9
- Pour foundation at L2-9
- Form pedestal at L2-8
- Pour pedestal at L2-6 & L2-7
- Foundation backfill at L2-16, L2-17 & L2-18

Erection:

- Erect Base tower section L2-27
- Erect Mid tower section L2-27
- Assemble Rotor at L2-27
- Offloading tower sections, DTA's

Electrical:

- Installing Transformer box pads L2-15 & L2-19
- Backfilling box pad
- Prep tower sections before erection
- Bus bars at L2-27

Collection:

- Collection cable from L2-19 to J box 112 & L2-15 to J box 112
- Collection cable from J box 112 to J box 111

Substation:

- NASS crew is prepping HICO transformer

Monthly Management Meeting is scheduled for Thursday, July 31, 2008

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	56,020	-2,020
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	8	19
Mids	27	8	19
Tops	27	8	19
Machine Heads	27	9	18
Contollers (DTA's)	27	12	15
Blade Sets	27	12	15
Hubs	27	11	16

General Construction Status

73 PU-07-722 Filed 07/28/2008 Pages: 1
Langdon Wind Plan of the Day, July 28, 2008
Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	43,080	43,080	100.0%
Roads Complete	43,080	43,080	100.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	25	27	92.6%
Foundations Backfilled	21	27	77.8%
Crane Pads Complete	10	27	37.0%
Tower Base Sections Erected	3	27	11.1%
Tower Mid Sections Erected	3	27	11.1%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	19,499	315,000	6.2%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	1,960	54,000	3.6%
Fiber-Optic 12 Fiber SM	17,154	134,000	12.8%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE