



**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Clear
High: 82°F Low: 58°F
Winds: S @ 5-10 mph
Precipitation Chances: 15 %

Friday, August 1, 2008

COD - 09/26/08

57 Days to COD

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for August 6th
- Awareness of off-loading equipment
- Adhere to speed limits
- Be cautious of wind conditions while unloading and erecting

Civil:

- Foundations & Pedestals complete
- Foundation backfill at L2-9, as of COB 8/1 backfill will be 100% complete
- Crane pad at L2-1, L2-2, L2-3, & L2-4

Erection:

- Grout Base L2-21
- Erect Base tower section L2-21
- Erect Mid tower section L2-21
- Assemble Rotor at L2-21, L2-22 & L2-23
- Offloading DTA's, tops(2), mids(1), base(2), & blades(1 trk)

Electrical:

- Installing Transformer box pads at L2-4 & L2-5
- Backfilling box pad
- Prep towers before erection

Collection:

- Plowing in approximately 5000 lf

Substation:

- NASS crew is prepping HICO transformer
- Erecting steel package

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	56,020	-2,020
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	12	15
Mids	27	13	14
Tops	27	13	14
Machine Heads	27	11	16
Contollers (DTA's)	27	27	0
Blade Sets	27	14	13
Hubs	27	14	13

General Construction Status

77 PU-07-722 Filed 08/01/2008 Pages: 1
 Langdon Wind Plan of the Day, Aug. 1, 2008
 Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	43,080	43,080	100.0%
Roads Complete	43,080	43,080	100.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	27	27	100.0%
Foundations Backfilled	26	27	96.3%
Crane Pads Complete	18	27	66.7%
Tower Base Sections Erected	9	27	33.3%
Tower Mid Sections Erected	9	27	33.3%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	24,188	315,000	7.7%
Cable Installed 1000 KM	13,216	45,000	29.4%
Cable Installed 500 KM	6,596	54,000	12.2%
Fiber-Optic 12 Fiber SM	34,690	134,000	25.9%
Transformers Set	13	28	46.4%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE