



Monday, August 4, 2008

COD - 09/26/08

54 Days to COD

**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Clear
High: 73°F Low: 51°F
Winds: W @ 5-10 mph
Precipitation Chances: 30 %

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for August 6th
- Climbing safety
- Hydration

Civil:

- Crane pads being constructed at L2-4, L2-5, L2-6, & L2-7

Erection:

- Install DTA L2-16 & L2-18
- Assembled rotor L2-23(Sunday)
- Erect Base tower section L2-16
- Erect Mid tower section L2-16
- Erected Top tower, nacelle, and rotor L2-27(Sunday)
- Erect Top tower, nacelle, and rotor L2-26

Electrical:

- Installing Transformer box pads at L2-4, L2-5, L2-6, & L2-7
- Backfilling box pad
- Prep towers before erection
- Terminating high side cables

Collection:

- Plowing in approximately 5000 lf

Substation:

- Paradigm is prepping substation area

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	56,020	-2,020
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	14	13
Mids	27	14	13
Tops	27	15	12
Machine Heads	27	11	16
Contollers (DTA's)	27	27	0
Blade Sets	27	14	13
Hubs	27	14	13

General Construction Status

79 PU-07-722 Filed 08/04/2008 Pages: 1
Langdon Wind Plan of the Day, Aug. 4, 2008
Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	43,080	43,080	100.0%
Roads Complete	43,080	43,080	100.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	27	27	100.0%
Foundations Backfilled	27	27	100.0%
Crane Pads Complete	21	27	77.8%
Tower Base Sections Erected	10	27	37.0%
Tower Mid Sections Erected	10	27	37.0%
Tower Top Sections Erected	1	27	3.7%
Machine Heads Installed	1	27	3.7%
Rotors Flown	1	27	3.7%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	33,810	315,000	10.7%
Cable Installed 1000 KM	13,902	45,000	30.9%
Cable Installed 500 KM	6,596	54,000	12.2%
Fiber-Optic 12 Fiber SM	47,890	134,000	35.7%
Transformers Set	15	28	53.6%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			