



**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Partly Sunny
High: 78-F Low: 49-F
Winds: NW @ 8 mph
Precipitation Chances: 43 %

Wednesday, August 6, 2008

COD - 09/26/08

52 Days to COD

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for Today
- Climbing safety
- Hydration

Civil:

- Crane pads being constructed at L2-8 & L2-9

Erection:

- Erect Mid tower section L2-18
- Assemble Rotor at L2-16
- Erect top tower, & nacelle L2-23
- Erect rotor at L2-23 & L2-24
- Offloading tower sections & nacelle

Electrical:

- Terminating cables in DTA's
- Pulling low voltage cable from transformer to DTA
- Grounding & prepping towers before erection

Collection:

- Plowing in approximately 5000 lf of 4/0
- Plowing in approximately 10,000 lf of fiber optic

Substation:

- Paradigm is prepping substation area

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	56,020	-2,020
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	15	12
Mids	27	16	11
Tops	27	16	11
Machine Heads	27	14	13
Contollers (DTA's)	27	27	0
Blade Sets	27	17	10
Hubs	27	15	12

General Construction Status

81 PU-07-722 Filed 07/06/2008 Pages: 1
Langdon Wind Plan of the Day, Aug. 6, 2008
Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	43,080	43,080	100.0%
Roads Complete	43,080	43,080	100.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	27	27	100.0%
Foundations Backfilled	27	27	100.0%
Crane Pads Complete	25	27	92.6%
Tower Base Sections Erected	13	27	48.1%
Tower Mid Sections Erected	12	27	44.4%
Tower Top Sections Erected	4	27	14.8%
Machine Heads Installed	4	27	14.8%
Rotors Flown	3	27	11.1%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	44,976	83,370	53.9%
Cable Installed 1000 KM	13,902	14,665	94.8%
Cable Installed 500 KM	6,596	16,890	39.1%
Fiber-Optic 12 Fiber SM	58,636	119,175	49.2%
Transformers Set	15	28	53.6%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE