



**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Partly Sunny
High: 78-F Low: 52-F
Winds: W @ 2 mph
Precipitation Chances: 0 %

Thursday, August 7, 2008

COD - 09/26/08

51 Days to COD

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for August 20th
- Climbing safety
- Crane safety awareness
- Hydration

Civil:

- Crane pads being constructed at L2-9

Erection:

- Assemble Rotor at L2-16, L2-17 & L2-18
- Erect top tower, & nacelle L2-22
- Erect rotor at L2-23 & L2-22
- Offloading tower sections, hubs, blades & nacelle

Electrical:

- Terminating cables in DTA's
- Grounding & prepping towers before erection

Collection:

- Plowing in approximately 5000 lf of 4/0
- Plowing in approximately 8,000 lf of fiber optic

Substation:

- Paradigm is prepping substation area
- Outage scheduled for Monday 8-11 for delivery and installation of Powercon switch gear

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	56,020	-2,020
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	16	11
Mids	27	17	10
Tops	27	17	10
Machine Heads	27	15	12
Contollers (DTA's)	27	27	0
Blade Sets	27	17	10
Hubs	27	16	11

General Construction Status

82 PU-07-722 Filed 08/07/2008 Pages: 1
Langdon Wind, Plan of the Day, Aug. 7, 2008
Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	43,080	43,080	100.0%
Roads Complete	43,080	43,080	100.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	27	27	100.0%
Foundations Backfilled	27	27	100.0%
Crane Pads Complete	26	27	96.3%
Tower Base Sections Erected	13	27	48.1%
Tower Mid Sections Erected	13	27	48.1%
Tower Top Sections Erected	5	27	18.5%
Machine Heads Installed	5	27	18.5%
Rotors Flown	4	27	14.8%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	52,140	83,370	62.5%
Cable Installed 1000 KM	13,902	14,665	94.8%
Cable Installed 500 KM	6,596	16,890	39.1%
Fiber-Optic 12 Fiber SM	68,400	119,175	57.4%
Transformers Set	15	28	53.6%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE