



Saturday, August 9, 2008

COD - 09/26/08

49 Days to COD

**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Mostly Sunny
High: 79 F Low: 51 F
Winds: East @ 11 mph
Precipitation Chances: 5 %

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for August 20th
- Climbing safety
- Crane safety awareness
- Hydration

Erection:

- Erect top tower section at L2-15 & L2-19
- Erect nacelle & rotor at L2-15 & L2-19

Electrical:

- Terminating DTA's, and prepping tower sections before erection

Substation:

- Outage scheduled for Monday 8-11 for installation of Powercon switch gear (received Friday 8/9/08)

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	56,020	-2,020
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	18	9
Mids	27	18	9
Tops	27	19	8
Machine Heads	27	18	9
Contollers (DTA's)	27	27	0
Blade Sets	27	19	8
Hubs	27	18	9

General Construction Status

84 PU-07-722 Filed 08/09/2008 Pages: 1
Langdon Wind Plan of the Day, Aug. 9, 2008
Langdon Wind, LLC

	Complete	Total	% Complete
Roads Subgraded	43,080	43,080	100.0%
Roads Complete	43,080	43,080	100.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	27	27	100.0%
Foundations Backfilled	27	27	100.0%
Crane Pads Complete	27	27	100.0%
Tower Base Sections Erected	15	27	55.6%
Tower Mid Sections Erected	15	27	55.6%
Tower Top Sections Erected	8	27	29.6%
Machine Heads Installed	8	27	29.6%
Rotors Flown	8	27	29.6%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	52,140	83,370	62.5%
Cable Installed 1000 KM	13,902	14,665	94.8%
Cable Installed 500 KM	6,596	16,890	39.1%
Fiber-Optic 12 Fiber SM	68,400	119,175	57.4%
Transformers Set	28	28	100.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

