



**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Partly Cloudy
High: 77-F Low: 52-F
Winds: N @ 5 mph
Precipitation Chances: 30 %

Thursday, August 14, 2008

COD - 09/26/08

44 Days to COD

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for August 20th
- Climbing safety
- Crane safety awareness
- Hydration
- Be aware of wet conditions on roads
- Vehicle Awareness

Erection:

- Offloading Blades
- Erect Base tower section at L2-11
- Erect Mid tower section at L2-11
- Erect Top tower section at L2-18
- Erect Nacelle at L2-18 & Rotor at L2-17 & L2-18

Electrical:

- Terminating DTA's, and HV Transformers
- Tower wire & bus bar terminating

Collection:

- Plowing in approximately 5000 lf of 4/O
- Plowing in approximately 8000 lf of fiber optic

Substation:

- Conduit work
- Internal wiring Powercon switchgear

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	56,020	-2,020
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	20	7
Mids	27	21	6
Tops	27	21	6
Machine Heads	27	22	5
Contollers (DTA's)	27	27	0
Blade Sets	27	21	6
Hubs	27	21	6

General Construction Status

88 PU-07-722 Filed 08/14/2008 Pages: 1
Langdon Wind Plan of the Day, Aug. 14, 2008
Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	43,080	43,080	100.0%
Roads Complete	43,080	43,080	100.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	27	27	100.0%
Foundations Backfilled	27	27	100.0%
Crane Pads Complete	27	27	100.0%
Tower Base Sections Erected	16	27	59.3%
Tower Mid Sections Erected	16	27	59.3%
Tower Top Sections Erected	12	27	44.4%
Machine Heads Installed	12	27	44.4%
Rotors Flown	11	27	40.7%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	59,316	83,370	71.1%
Cable Installed 1000 KM	13,902	14,665	94.8%
Cable Installed 500 KM	6,596	16,890	39.1%
Fiber-Optic 12 Fiber SM	78,480	119,175	65.9%
Transformers Set	28	28	100.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE