



**FPL ENERGY LANGDON WIND II, LLC  
LANGDON, NORTH DAKOTA**

*Plan of the Day (POD)*

**Weather Forecast: Sunny**  
**High: 79°F Low: 51°F**  
**Winds: ENE @ 9 mph**  
**Precipitation Chances: 0 %**

**Monday, August 18, 2008**

**COD - 09/26/08**

**40 Days to COD**

**FPL Energy**

**Wanzek**

**GEWE**

**Safety/Environmental:**

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for August 20<sup>th</sup>
- Climbing safety
- Crane safety awareness
- Hydration
- Vehicle Awareness

**Erection:**

- Offloading Tower section, hub, & blades
- Erect base tower section at L2-12
- Erect mid tower section at L2-12
- Mobilizing 2500 Demag to L2-13

**Electrical:**

- Terminating DTA's
- Tower wiring & bus bar terminating

**Collection:**

- Plowing in approximately 1600 lf of 4/O
- Plowing in approximately 1600 lf of 1000 KCMil
- Plowing in approximately 1600 lf of 500 KCMil
- Plowing in approximately 12000 lf of fiber optic

**Substation:**

- Conduit work
- Internal wiring Powercon switchgear
- Construction at 50% complete
- Erecting dead end structure
- Installing Bus work

**Receiving (As of COB yesterday)**

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/O Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	56,020	-2,020
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	21	6
Mids	27	22	5
Tops	27	22	5
Machine Heads	27	25	2
Contollers (DTA's)	27	27	0
Blade Sets	27	22	5
Hubs	27	24	3

**General Construction Status**

90 PU-07-722 Filed 08/18/2008 Pages: 1  
 Langdon Wind Plan of the Day, Aug. 18, 2008  
 Langdon Wind, LLC

	Complete	Total	% Complete
Roads Subgraded	43,080	43,080	100.0%
Roads Complete	43,080	43,080	100.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	27	27	100.0%
Foundations Backfilled	27	27	100.0%
Crane Pads Complete	27	27	100.0%
Tower Base Sections Erected	17	27	63.0%
Tower Mid Sections Erected	17	27	63.0%
Tower Top Sections Erected	13	27	48.1%
Machine Heads Installed	13	27	48.1%
Rotors Flown	13	27	48.1%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/O	82,380	83,370	98.8%
Cable Installed 1000 KM	13,903	14,665	94.8%
Cable Installed 500 KM	15,540	16,890	92.0%
Fiber-Optic 12 Fiber SM	108,826	119,175	91.3%
Transformers Set	28	28	100.0%
Transformers Terminated	13	28	46.4%
(as of COB yesterday)			



Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE