



**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Partly Sunny
High: 85°F Low: 57°F
Winds: S @ 16 mph
Precipitation Chances: 15 %

Thursday, August 21, 2008

COD - 09/26/08

37 Days to COD

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for today
- Climbing safety
- Crane safety awareness
- Hydration
- Vehicle Awareness

Erection:

- Offloading base, mid & top tower sections
- Erect base & mid at L2-1 & L2-2
- Erect top section at L2-14
- Erect nacelle & rotor at L2-14

Electrical:

- Terminating DTA's
- Tower wiring & bus bar terminating

Collection:

- Plow in Met tower

Substation:

- Conduit work
- Internal wiring Powercon switchgear
- Construction at 54% complete
- Erecting dead end structure
- Installing Bus work
- Concrete has been poured for Turning Structure

Monthly Management Meeting is scheduled

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	56,020	-2,020
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	24	3
Mids	27	24	3
Tops	27	24	3
Machine Heads	27	26	1
Contollers (DTA's)	27	27	0
Blade Sets	27	25	2
Hubs	27	27	0

General Construction Status

93 PU-07-722 Filed 08/21/2008 Pages: 1
Langdon Wind Plan of the Day, Aug. 21, 2008
Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	43,080	43,080	100.0%
Roads Complete	43,080	43,080	100.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	27	27	100.0%
Foundations Backfilled	27	27	100.0%
Crane Pads Complete	27	27	100.0%
Tower Base Sections Erected	18	27	66.7%
Tower Mid Sections Erected	18	27	66.7%
Tower Top Sections Erected	13	27	48.1%
Machine Heads Installed	13	27	48.1%
Rotors Flown	13	27	48.1%
Mechanically Completed	1	27	3.7%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	83,902	83,370	100.6%
Cable Installed 1000 KM	15,481	14,665	105.6%
Cable Installed 500 KM	16,642	16,890	98.5%
Fiber-Optic 12 Fiber SM	123,690	119,175	103.8%
Transformers Set	28	28	100.0%
Transformers Terminated	13	28	46.4%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE