



**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Partly Sunny
High: 52°F Low: 37°F
Winds: WNW @ 15 - 25 mph
Precipitation Chances: 50 %

Tuesday, September 2, 2008

COD - 09/26/08

25 Days to COD

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for September 3rd
- Cold conditions
- Crane safety awareness
- Slippery work conditions

Civil:

- Reclaim at L2-16 – L2-18

Erection:

- Base & Mid erection complete
- Break down Top Out crane and move to L2-1

Electrical:

- Terminating DTA's
- Tower wiring & bus bar termination at L2-10 & L2-13

Collection:

- Fiber Splicing
- Testing ground grid
- Scheduling HI-POT testing for the of end the week of 9/2 or the beginning of the week of 9/8

Substation:

- Construction at 85% complete
- Paradigm will be back on site 9/3

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	56,020	-2,020
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	27	0
Mids	27	27	0
Tops	27	27	0
Machine Heads	27	27	0
Contollers (DTA's)	27	27	0
Blade Sets	27	27	0
Hubs	27	27	0

General Construction Status

100 PU-07-722 Filed 09/02/2008 Pages: 1
Langdon Wind Plan of the Day, Sept. 2, 2008
Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	43,080	43,080	100.0%
Roads Complete	43,080	43,080	100.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	27	27	100.0%
Foundations Backfilled	27	27	100.0%
Crane Pads Complete	27	27	100.0%
Tower Base Sections Erected	27	27	100.0%
Tower Mid Sections Erected	27	27	100.0%
Tower Top Sections Erected	18	27	66.7%
Machine Heads Installed	18	27	66.7%
Rotors Flown	18	27	66.7%
Mechanically Completed	12	27	44.4%
Pre-Commissioned	4	27	14.8%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	83,902	83,370	100.6%
Cable Installed 1000 KM	15,481	14,665	105.6%
Cable Installed 500 KM	16,642	16,890	98.5%
Fiber-Optic 12 Fiber SM	123,690	119,175	103.8%
Transformers Set	27	27	100.0%
Transformers Terminated	21	28	75.0%
(as of COB yesterday)			