



**FPL ENERGY LANGDON WIND II, LLC  
LANGDON, NORTH DAKOTA**

*Plan of the Day (POD)*

Weather Forecast: Partly Cloudy  
High: 68-F Low: 40-F  
Winds: S @ 8 mph  
Precipitation Chances: 0 %

Tuesday, September 9, 2008

COD - 09/26/08

18 Days to COD

FPL Energy	Wanzek	GEWE
------------	--------	------

**Safety/Environmental:**

- Site wide safety this morning at 7:00 a.m.
- SWPPP inspection scheduled for September 17th.
- Discussed traffic safety, job closeout awareness, PPE

**Civil:**

- Reclaim at L2-10 – L2-12 I
- Installing secondary containment on L2-27

**Erection:**

- Assemble rotor and erect rotor L2-8
- Punch list walk down L2-11 & L2-12
- Cleaning L2-1 & L2-2

**Electrical:**

- Retorque and meger testing L2-3, L2-4, L2-5
- Tower wiring & bus bar termination at L2-6, L2-7
- Install FAA lites, and controllers
- Pre-commissioning L2-13, L2-14

**Collection:**

- HI-POT testing of Feeder 11

**Substation:**

- Construction at 95% complete
- EPS performing final testing of controls
- **Outage will continue until 9/12**

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	<b>300,692</b>	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	56,020	-2,020
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	27	0
Mids	27	27	0
Tops	27	27	0
Machine Heads	27	27	0
Contollers (DTA's)	27	27	0
Blade Sets	27	27	0
Hubs	27	27	0

**General Construction Status**

105 PU-07-722 Filed 09/09/2008 Pages: 1  
Langdon Wind Plan of the Day, Sept. 9, 2008  
Langdon Wind, LLC

	Complete	Total	% Complete
Roads Subgraded	43,080	43,080	100.0%
Roads Complete	43,080	43,080	100.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	27	27	100.0%
Foundations Backfilled	27	27	100.0%
Crane Pads Complete	27	27	100.0%
Tower Base Sections Erected	27	27	100.0%
Tower Mid Sections Erected	27	27	100.0%
Tower Top Sections Erected	27	27	100.0%
Machine Heads Installed	27	27	100.0%
Rotors Flown	26	27	96.3%
Mechanically Completed	16	27	59.3%
Pre-Commissioned	14	27	51.9%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	83,902	83,370	100.6%
Cable Installed 1000 KM	15,481	14,665	105.6%
Cable Installed 500 KM	16,642	16,890	98.5%
Fiber-Optic 12 Fiber SM	123,690	119,175	103.8%
Transformers Set	27	27	100.0%
Transformers Terminated	27	27	100.0%
(as of COB yesterday)			

