



**FPL ENERGY LANGDON WIND II, LLC  
LANGDON, NORTH DAKOTA**

*Plan of the Day (POD)*

Weather Forecast: Partly Cloudy  
High: 67-F Low: 48-F  
Winds: SSW @ 10 mph  
Precipitation Chances: 0 %

Wednesday, September 10, 2008

COD - 09/26/08

17 Days to COD

<b>FPL Energy</b>	<b>Wanzek</b>	<b>GEWE</b>
-------------------	---------------	-------------

**Safety/Environmental:**

- Site wide safety every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for September 17th.
- Discussed traffic safety, job closeout awareness, PPE

**Civil:**

- Reclaim at L2-1 – L2-2
- Secondary containment L2-26

**Erection:**

- Erection is 100% complete
- Punch list walk down L2-1 & L2-2
- Cleaning L2-3 & L2-4

**Electrical:**

- IIP L2-1, L2-2
- Install FAA lights, and controllers
- Pre-commissioning L2-11, L2-12

**Collection:**

- HI-POT testing of Feeder 10A, 10B

**Substation:**

- Construction at 95% complete
- EPS performing final testing of controls
- Outage will continue until 9/12
- Paradigm completing wiring of substation, stringing T-Line

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	56,020	-2,020
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	27	0
Mids	27	27	0
Tops	27	27	0
Machine Heads	27	27	0
Contollers (DTA's)	27	27	0
Blade Sets	27	27	0
Hubs	27	27	0

**General Construction Status**

106 PU-07-722 Filed 09/10/2008 Pages: 1  
Langdon Wind Plan of the Day, Sept. 10, 2008  
Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	43,080	43,080	100.0%
Roads Complete	43,080	43,080	100.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	27	27	100.0%
Foundations Backfilled	27	27	100.0%
Crane Pads Complete	27	27	100.0%
Tower Base Sections Erected	27	27	100.0%
Tower Mid Sections Erected	27	27	100.0%
Tower Top Sections Erected	27	27	100.0%
Machine Heads Installed	27	27	100.0%
Rotors Flown	27	27	100.0%
Mechanically Completed	18	27	66.7%
Pre-Commissioned	15	27	55.6%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	83,902	83,370	100.6%
Cable Installed 1000 KM	15,481	14,665	105.6%
Cable Installed 500 KM	16,642	16,890	98.5%
Fiber-Optic 12 Fiber SM	123,690	119,175	103.8%
Transformers Set	27	27	100.0%
Transformers Terminated	27	27	100.0%
(as of COB yesterday)			