



**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Cloudy
High: 68-F Low: 52-F
Winds: N @ 8 mph
Precipitation Chances: 0 %

Thursday, September 11, 2008

COD - 09/26/08

16 Days to COD

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- SWPPP inspection scheduled for September 17th.
- Discussed traffic safety, job closeout awareness, PPE
- Heavy fog, pay close attention

Civil:

- Reclaim at L2-3 – L2-4
- Secondary containment L2-25, 24, 23, 21, 6
- Moving equipment materials out of laydown yard

Erection:

- Punch list walk down L2-3 & L2-4
- Cleaning L2-3, L2-4, L2-5

Electrical:

- Bus bar termination L2-6, L2-7
- Pre-commissioning L2-1, L2-2
- Q/C Inspection on all components circuit 11

Collection:

- HI-POT re-testing of Feeder 11

Substation:

- Final performance testing
- Outage will continue until 9/12
- Q/C Inspection

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	56,020	-2,020
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	27	0
Mids	27	27	0
Tops	27	27	0
Machine Heads	27	27	0
Contollers (DTA's)	27	27	0
Blade Sets	27	27	0
Hubs	27	27	0

General Construction Status

107 PU-07-722 Filed 09/11/2008 Pages: 1
Langdon Wind Plan of the Day, Sept. 11, 2008
Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	43,080	43,080	100.0%
Roads Complete	43,080	43,080	100.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	27	27	100.0%
Foundations Backfilled	27	27	100.0%
Crane Pads Complete	27	27	100.0%
Tower Base Sections Erected	27	27	100.0%
Tower Mid Sections Erected	27	27	100.0%
Tower Top Sections Erected	27	27	100.0%
Machine Heads Installed	27	27	100.0%
Rotors Flown	27	27	100.0%
Mechanically Completed	20	27	74.1%
Pre-Commissioned	18	27	66.7%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	83,902	83,370	100.6%
Cable Installed 1000 KM	15,481	14,665	105.6%
Cable Installed 500 KM	16,642	16,890	98.5%
Fiber-Optic 12 Fiber SM	123,690	119,175	103.8%
Transformers Set	27	27	100.0%
Transformers Terminated	27	27	100.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE