



**FPL ENERGY LANGDON WIND II, LLC  
LANGDON, NORTH DAKOTA**

*Plan of the Day (POD)*

Weather Forecast: Sunny  
High: 75 F Low: 53 F  
Winds: SW @ 8 mph  
Precipitation Chances: 0 %

Friday, September 12, 2008

COD - 09/26/08

15 Days to COD

**FPL Energy**

**Wanzek**

**GEWE**

**Safety/Environmental:**

- SWPPP inspection scheduled for September 17th.
- Discussed traffic safety, job closeout awareness, PPE
- Extra precaution & awareness needed for energizing feeder 11

**Civil:**

- Reclaim at L2-3 – L2-4
- Secondary containment L2-23, L2-24 & L2-25
- Contractor has begun moving equipment from laydown yard. Preliminary reclaim started.

**Erection:**

- Punch list walk down L2-5 & L2-6
- Cleaning L2-3, L2-4, L2-5

**Electrical:**

- Bus bar termination L2-8 & L2-9
- Pre-commissioning L2-3 & L2-4

**Collection:**

- Q/C inspection walk through on Feeder 11 with operations

**Substation:**

- Final performance testing
- Outage will continue through today
- Q/C Inspection with Minnkota

**General Construction Status**

108 PU-07-722 Filed 09/12/2008 Pages: 1  
Langdon Wind Plan of the Day, Sept. 12, 2008  
Langdon Wind, LLC



	Complete	Total	% Complete
Mechanically Completed	20	27	74.1%
Pre-Commissioned	18	27	66.7%
Final Commissioned	0	27	0.0%
(as of COB yesterday)			