



**FPL ENERGY LANGDON WIND II, LLC  
LANGDON, NORTH DAKOTA**

*Plan of the Day (POD)*

Weather Forecast: **Mostly Cloudy**  
 High: 64°F Low: 37°F  
 Winds: N @ 11 mph  
 Precipitation Chances: 31 %

Saturday, September 13, 2008

COD - 09/26/08

14 Days to COD

**FPL Energy**

**Wanzek**

**GEWE**

**Safety/Environmental:**

- SWPPP inspection scheduled for September 17th.
- Safety meeting to discuss substation energization procedures

**Erection:**

- Punch list walk down L2-7

**Electrical:**

- Cable drops and bus bar termination L2-8 & L2-9

**Substation:**

- Final walk down and safety checks, to energize substation, and feeder 11

**Ongoing Activities:**

- Contractor is continuing to mobilize equipment and materials out of laydown yard. Initial reclaim work in laydown yard has begun

**General Construction Status**

109 PU-07-722 Filed 09/13/2008 Pages: 1  
 Langdon Wind Plan of the Day, Sept. 13, 2008  
 Langdon Wind, LLC



	Complete	Total	% Complete
Mechanically Completed	24	27	88.9%
Pre-Commissioned	22	27	81.5%
Final Commissioned	0	27	0.0%
(as of COB yesterday)			