



**FPL ENERGY LANGDON WIND II, LLC  
LANGDON, NORTH DAKOTA**

*Plan of the Day (POD)*

Weather Forecast: Partly Sunny  
High: 69°F Low: 46°F  
Winds: SW @ 11 mph  
Precipitation Chances: 1 %

Monday, September 15, 2008

COD - 09/26/08

12 Days to COD

**FPL Energy**

**Wanzek**

**GEWE**

**Safety/Environmental:**

- SWPPP inspection scheduled for September 17th.
- Caution loading materials, watch for pinch points
- Color of the month is White

**Erection:**

- IIP walk down L2-8 & L2-9

**Electrical:**

- Walk down feeder 10
- Pre commissioning L2-6 & L2-7
- Final commissioning L2-15 – L2-19

**Substation:**

- Complete

**Ongoing Activities:**

- Contractor is continuing to mobilize equipment and materials out of laydown yard. Initial reclaim work in laydown yard has begun

**General Construction Status**

110 PU-07-722 Filed 09/15/2008 Pages: 1  
Langdon Wind Plan of the Day, Sept. 15, 2008  
Langdon Wind, LLC



	Complete	Total	% Complete
Mechanically Completed	25	27	92.6%
Pre-Commissioned	22	27	81.5%
Final Commissioned	1	27	3.7%
(as of COB yesterday)			