



**FPL ENERGY LANGDON WIND II, LLC  
LANGDON, NORTH DAKOTA**

*Plan of the Day (POD)*

Weather Forecast: Sunny  
 High: 71-F Low: 42-F  
 Winds: SW @ 11 mph  
 Precipitation Chances: 0 %

Tuesday, September 16, 2008

COD - 09/26/08

11 Days to COD

**FPL Energy**

**Wanzek**

**GEWE**

**Safety/Environmental:**

- SWPPP inspection scheduled for September 17th.
- Caution loading materials, watch for pinch points
- Color of the month is White
- Towers have power

**Civil:**

- Tower reclaim at L2-4

**Erection:**

- All IIP's Complete

**Electrical:**

- Energize feeder 10
- Final commissioning L2-18, L2-23, L25 – L2-27

**Substation:**

- Complete

**Ongoing Activities:**

- Contractor is continuing to mobilize equipment and materials out of laydown yard. Initial reclaim work in laydown yard has begun.

**General Construction Status**

111 PU-07-722 Filed: 9/16/2008 Pages: 1  
 Langdon Wind Plan of the Day, Sept. 16, 2008

Langdon Wind, LLC

	Complete	Total	% Complete
Mechanically Completed	25	27	92.6%
Pre-Commissioned	25	27	92.6%
Final Commissioned	5	27	18.5%
(as of COB yesterday)			

