



**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Partly Sunny
High: 66 F Low: 44 F
Winds: E @ 3 mph
Precipitation Chances: 2 %

Wednesday, September 17, 2008

COD - 09/26/08

10 Days to COD

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- SWPPP inspection scheduled for Today.
- Caution loading materials, watch for pinch points
- Color of the month is White
- Caution when maneuvering near operating turbines

Civil:

- Tower reclaim at L2-5

Erection:

- All IIP's Complete

Electrical:

- All feeders energized
- Final commissioning L2-13, L2-14, L2-17, L2-23, L25 – L2-27

Substation:

- Complete

Ongoing Activities:

- Contractor is continuing to mobilize equipment and materials out of laydown yard. Initial reclaim work in laydown yard has begun.

General Construction Status

112 PU-07-722 Filed: 9/17/2008 Pages: 1
Langdon Wind Plan of the Day, Sept. 17, 2008

Langdon Wind, LLC



	Complete	Total	% Complete
Mechanically Completed	25	27	92.6%
Pre-Commissioned	25	27	92.6%
Final Commissioned	7	27	25.9%
(as of COB yesterday)			