



**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Partly Sunny
High: 79-F Low: 50-F
Winds: ESE @ 10 mph
Precipitation Chances: 2 %

Thursday, September 18, 2008

COD - 09/26/08

9 Days to COD

FPL Energy

Wanzek

GEWE

Safety/Environmental:

- Caution loading materials, watch for pinch points
- Color of the month is White
- Caution when maneuvering near operating turbines

Civil:

- Tower reclaim at L2-5

Erection:

- All IIP's Complete

Electrical:

- All feeders energized
- Final commissioning L2-4, L2-6, L2-7, L2-10 & L2-11

Substation:

- Complete

Ongoing Activities:

- Contractor is continuing to mobilize equipment and materials out of laydown yard. Initial reclaim work in laydown yard has begun.

General Construction Status

114 PU-07-722 Filed: 9/18/2008 Pages: 1
 Langdon Wind Plan of the Day, Sept. 18, 2008

Langdon Wind, LLC



	Complete	Total	% Complete
Mechanically Completed	27	27	100.0%
Pre-Commissioned	27	27	100.0%
Final Commissioned	11	27	40.7%
(as of COB yesterday)			