



**FPL ENERGY LANGDON WIND II, LLC  
LANGDON, NORTH DAKOTA**

*Plan of the Day (POD)*

Weather Forecast: Partly Sunny  
High: 76°F Low: 41°F  
Winds: WNW @ 7 mph  
Precipitation Chances: 0 %

Friday, September 19, 2008

COD - 09/26/08

8 Days to COD

**FPL Energy**

**Wanzek**

**GEWE**

**Safety/Environmental:**

- Caution loading materials, watch for pinch points
- Color of the month is White
- Caution when maneuvering near operating turbines

**Civil:**

- Tower reclaim at L2-5

**Erection:**

- All IIP's Complete
- Met towers are being installed

**Electrical:**

- All feeders energized
- Final commissioning continuing

**Substation:**

- Complete

**Ongoing Activities:**

- Contractor is continuing to mobilize equipment and materials out of laydown yard. Initial reclaim work in laydown yard has begun.

**General Construction Status**

115 PU-07-722 Filed: 9/19/2008 Pages: 1  
Langdon Wind Plan of the Day, Sept. 19, 2008

Langdon Wind, LLC



	Complete	Total	% Complete
Mechanically Completed	27	27	100.0%
Pre-Commissioned	27	27	100.0%
Final Commissioned	15	27	55.6%
(as of COB yesterday)			