



**FPL ENERGY LANGDON WIND II, LLC  
LANGDON, NORTH DAKOTA**

*Plan of the Day (POD)*

Weather Forecast: Cloudy  
High: 73°F Low: 50°F  
Winds: SSE @ 15 mph  
Precipitation Chances: 43 %

Monday, September 22, 2008

COD - 09/26/08

5 Days to COD

**FPL Energy**

**Wanzek**

**GEWE**

**Safety/Environmental:**

- SWPPP inspection today due to 1 ¼ inch of rain
- Caution loading materials, watch for pinch points
- Color of the month is White
- Caution when maneuvering near operating turbines

**Civil:**

- Tower reclaim continues

**Erection:**

- Met towers – no work due to rain

**Electrical:**

- All feeders energized
- Final commissioning continuing

**Substation:**

- Complete

**Ongoing Activities:**

- Contractor is continuing to mobilize equipment and materials out of laydown yard. Initial reclaim work in laydown yard has begun.

**General Construction Status**

116 PU-07-722 Filed: 9/22/2008 Pages: 1  
Langdon Wind Plan of the Day, Sept. 22, 2008

Langdon Wind, LLC



	Complete	Total	% Complete
Mechanically Completed	27	27	100.0%
Pre-Commissioned	27	27	100.0%
Final Commissioned	26	27	96.3%
(as of COB yesterday)			