



**FPL ENERGY LANGDON WIND II, LLC  
LANGDON, NORTH DAKOTA**

*Plan of the Day (POD)*

**Weather Forecast: Partly Sunny**  
**High: 64°F Low: 42°F**  
**Winds: W @ 12 mph**  
**Precipitation Chances: 14 %**

Wednesday, September 24, 2008

COD - 09/26/08

3 Days to COD

**FPL Energy**

**Wanzek**

**GEWE**

**Safety/Environmental:**

- Caution loading materials, watch for pinch points
- Color of the month is White
- Caution when maneuvering near operating turbines

**Civil:**

- reclaim ongoing

**Erection:**

- Final met tower installation

**Electrical:**

- All feeders energized
- Final commissioning on L2-2 Completed at 8:04 AM!

**Substation:**

- Complete

**Ongoing Activities:**

- Contractor is continuing to mobilize equipment and materials out of laydown yard.
- Reclaim work in laydown yard continues.
- Punch list being formalized.

**General Construction Status**

118 PU-07-722 Filed: 9/24/2008 Pages: 1  
 Langdon Wind Plan of the Day, Sept. 24, 2008

Langdon Wind, LLC



	Complete	Total	% Complete
Mechanically Completed	27	27	100.0%
Pre-Commissioned	27	27	100.0%
Final Commissioned	27	27	100.0%